## Message

From: Smallbeck, Donald R. [donald.smallbeck@woodplc.com]

**Sent**: 8/1/2018 6:14:18 PM

To: 'JERRARD, CATHERINE V CIV USAF HAF AFCEC/CIBW' [catherine.jerrard@us.af.mil]; 'Wayne Miller'

[Miller.Wayne@azdeq.gov]; d'Almeida, Carolyn K. [dAlmeida.Carolyn@epa.gov]; Pearson, Stuart C.

[stuart.pearson@woodplc.com]

CC: d p [DPope@css-dynamac.com]; Davis, Eva [Davis.Eva@epa.gov]; 'MOOK, PHILIP H JR GS-15 USAF AFCEC

AFCEC/CIBW' [philip.mook@us.af.mil]; 'Geoff Watkin' [Geoff.Watkin@SpecProSvcs.com]; Nicole Goers [Nicole.Goers@TechLawInc.com]; 'Brasaemle, Karla' [KBrasaemle@TechLawInc.com]; Anderson, Scott J

[scott.anderson2@woodplc.com]; 'Rohrbaugh, Amanda' [ARohrbaugh@TechLawInc.com]; 'Bo Stewart' [bo@praxis-enviro.com]; 'William Hughes' [William.Hughes@SpecProSvcs.com]; 'steve@uxopro.com' [steve@uxopro.com];

'Jennings, Eleanor' [Eleanor.Jennings@parsons.com]

Subject: ST012 Site Activities and two week look ahead

## Activities Last Week

SVE Operation

- LNAPL checks
- Troubleshoot extraction wells UWBZ26, UWBZ27, and UWBZ30. Pumps were placed back in service following repair.
- Removed electric pumps from LSZ28 and LSZ29 (groundwater >175F)
- Continued CZ07 extraction
- Began sampling perimeter wells that weren't part of re-baseline
- Sulfate mixing and injection remain on hold

## This Week (7/30-8/3)

- SVE Operation
- LNAPL checks
- Continue CZ07 extraction
- Finish sampling perimeter wells not included in re-baseline event
- Distributed update benzene contour figures from BCT call to include data from 2017 annual event (no change to contour shapes required)

## Next Week (8/6-8/10)

- SVE Operation
- LNAPL checks
- Continue CZ07 extraction
- Sample CZ23

D.R. Smallbeck
Principal Program Manager
Construction Remediation

4600 E. Washington Street, Suite 600, Phoenix, Arizona 85034-1917 D +1.602.733.6040 C +1.707.480.7212 Donald Smallbeck@amecfw.com

www.woodplc.com

