



PO Box 1150
Issaquah, WA 98027
(206) 965-5797

J. Jeffrey Huber Daily Report
9-27-2020

River Activities – 0630. River FOD retrieval was pushed back to 9/28 due to safety concerns. JH will walk the river later.

Construction activities –0630, Crew starts excavating. Elevation 1600. Will excavate to 1598. Dewatering is continuous. No issues with either activity.

JH- 1130 Site inspected for leaks, drips, and sheen. None found. Designated one crew member to ensure that our containments are pumped out.

JH – 1430 went for river walk. No debris or FOD found.

JH – 1600, excavation is at 1598. Crew begins laying down filter fabric.

JH – Fish biologist onsite and observing from the East Side.

JH – Water is contained. Excavation plan and implementation is solid.

JH – Crews worked until dark.

JH – Excavation for Center Abutment is dry

Sincerely,

J. Jeffrey Huber
Encore Environmental
Independent Compliance Monitor on Behalf of Pierce County
Electron Hydro



PO Box 1150
Issaquah, WA 98027
(206) 965-5797