

## J. Jeffrey Huber Daily Report 9-28-2020

River Activities – Five person river crew out on the river @ 0730 to walk and recover any organic debris or FOD

Construction activities –0630, Crew starts excavating. Dewatering is continuous. No issues with either activity. Excavation is somewhat dry. 0800 crew starts laying down filter fabric.

JH – 0700, crew is hauling material from excavation to the upper stockpile within the project limits.

JH - 0845 Team begins laying drain rock over the filter fabric.

JH - 0900 JH inspected for leaks, spills, & sheen. No issues.

JH - 1100 inspected the river crew progress on cleanup. Lower water appears to make debris easier to locate.

JH – 1400 River crew is still out checking for debris. JH walking banks as well trying to find the "green grass astro-turf".

JH-1415 Excavation crew is on center abutment. Crew has put down 1" clean drain rock down on filter fabric

JH – Excavation crew installed 6', 6", pin piles in center abutment at 36" centers.

JH – 1600, River crew is still stockpiling material for haul out. JH confirming locations.

JH – Excavation crew preps center abutment area for drainage to insure turbid water does not have any chance of entering the river.

JH – Biologist in place and over at the fish ladder.



Sincerely,

J. Jeffrey Huber Encore Environmental Independent Compliance Monitor on Behalf of Pierce County Electron Hydro