



PO Box 1150
Issaquah, WA 98027
(206) 965-5797

J. Jeffrey Huber Daily Report

9-30-2020

River Activities – JH walks river half mile from intake. No debris or FOD sited. Confirmed that pieces recovered on 9/29 have made it to the designated confluence. JH was told there is a piece of plastic that is stuck in the river. I will confirm this 10/1, and look for a solution.

Construction activities – 0630 crew prepares to finish forming the center abutment. Crew is also working on the concrete plant. Crew worked through the night to try and get the plant up.

JH – 0830 crew moves to upper crossing to place rocks in fish passage.

JH - Diesel spill happened 9/29/ at around 2100. All reports say crew responded immediately. This spill occurred in the lay down area of the job up hill from the work site. Upon inspection today I have not seen or smelled any contaminants. Spill was surface splash. Spill was less than quarter gallon by multiple reports.

JH – 0900 water seepage is coming through the coffer dam. Crew is moving to block and control the water.

JH – confirmed and inspected that a crew member is 300' downstream of excavation to look for turbidity.

JH – Fish biologist is in place.

JH – Visually confirmed Water Quality Testing with Corey K. Instruments are calibrated.

JH – crew is working in the upper stockpile area to organize and clean up.

JH – 1130 water coming into excavation is controlled flowing into the sump.

JH – 1200 Dept. of Ecology on deck for inspection.

JH – 1300 crew is working to address seepage in the excavation.

JH – Crew is working on a new crane pad at the center abutment.

JH – 1500 crew is still working on concrete plant



PO Box 1150
Issaquah, WA 98027
(206) 965-5797

JH – 1700 sheen is spotted by sump. No equipment appears to be leaking. Crew responded with diapers and booms. Water is being handled and segregated. No oil made it to the channel.

Sincerely,

J. Jeffrey Huber
Encore Environmental
Independent Compliance Monitor on Behalf of Pierce County
Electron Hydro