

Message

**From:** Brown, Anthony R (RM) [anthony.brown@bp.com]  
**Sent:** 6/3/2019 3:44:24 PM  
**To:** Peronard, Paul [Peronard.Paul@epa.gov]  
**CC:** Block, Nathan [Nathan.Block@bp.com]; Stilwell, Chuck T [Chuck.Stilwell@bp.com]; Johnson, Brian S [Brian.S.Johnson@bp.com]; Cohen, Adam [Adam.Cohen@dgsllaw.com]; Arthur C (Sandy) Riese PhD CHG PG (sriese@ensci-inc.com) (sriese@ensci-inc.com) [sriese@ensci-inc.com]  
**Subject:** Rico - UAO Schedule Modification Approval Request

Hi Paul, thanks to you and Amelia for the meeting on May 20<sup>th</sup>. As a friendly reminder – the below table indicates the schedule modification discussed during the meeting. Request confirmation the below noted modified milestones under Task F of the UAO relating to selection of the water treatment alternative are approved. Thanks again and look forward to the upcoming field visit later this year. Tony...

Task	Current Deadline	Modified Deadline
F2: Performance Evaluation and Technology Selection Report	June 1, 2019	90 days after the results of the final Preliminary Effluent Limit (PEL) analysis are received from CDPHE
F3: 30% design report for water treatment system	September 30, 2019	120 days after EPA approval of Performance Evaluation and Technology Selection Report
F3: Final design for water treatment system	February 28, 2020	Six months after EPA approval of 30% design report for water treatment system
F3: Construct and initial operation of water treatment system	May 1, 2020 to October 31, 2020	Spring/summer/fall construction season following EPA approval of the final design
F3: Final design for flood dike and embankment improvements	February 28, 2020	Six months after EPA approval of 30% design report for water treatment system
F3: Construct flood dike and embankment improvements	May 1, 2020 to October 31, 2020	Spring/summer/fall construction season following EPA approval of the final design

Anthony R Brown  
 Project Manager – Mining  
 Atlantic Richfield Company  
 Remediation Management  
 4 Centerpointe Drive, Suite 200  
 La Palma, California USA 90623  
 MS Lync: 657-529-4537  
 Cell: 951-265-4277