

Date	Service/Repair Performed	Parts Used	Reason for Service
3/16/2018	Rewire sparkers		Not starting
3/29/2018	Rewire sparkers		Not starting
4/6/2018	Moved spark plugs in		Not starting
5/10/2018	Rebuild pilot valve tubes and sparker plates. In search of a boot that will properly fit the electrode ends.		Old Tubes were blown out and melted.
7/26/2018	Replaced pressure transducer at flare.		Sensor failed, would not zero out preventing flare operation.
4/16/2019	Replaced VFD for biogas blower and motor circuit breaker	AB 25B-D017N114, AB 140M-D8E-C-25	Potential Lighting strike at flare.