

Date	Service/Repair Performed	Parts Used
3/16/18	Rewire sparkers	
3/29/18	Rewire sparkers	
4/6/18	Moved spark plugs in	
5/10/18	Rebuild pilot valve tubes and sparker plates. In search of a boot that will properly fit the electrode ends.	
7/26/18	Replaced pressure transducer at flare.	
4/16/19	Replaced VFD for biogas blower and motor circuit breaker	AB 25B-D017N114, AB 140M-D8E-C-25

Reason for Service
Not starting
Not starting
Not starting
Old Tubes were blown out and melted.
Sensor failed, would not zero out preventing flare operation.
Potential Lighting strike at flare.