


ORDER 20129911

\*\*\*\*\*

UNPLANNED MAINT. <InternalOrderSettlem.>



BUS2007-000020129911-PRD

Order	20129911	Ord.type	PM06	
Sup. Order		Act.type	P03	
Planning grp	H76	M.Plan		
Priority	1	Item		Main WC      OPTEC016
STATUS	REL   PCNF   ESTC   GMPS   NMAT   PRC   SETC			
Description	BORGFELD A 1 FIX LEAKS FLIRR			

DUE DATE 04/10/2014

Func. Loc.	HZ-T0-EGF-A717364-WEL00001	Location
	BORGFELD UNIT A 1	Room
	OCC/TRRC Number	
	Field Name	
	Meter ID Number	
Equipment		Cost Center A717364
		ABC ind.
	Begin Guarantee	
	Warranty End	

Sort Field  
 Manufacturer :  
 Manuf. Serial no:  
 Model no :  
 Technical ID no:  
 Size/Dimension :

### Operation list

Op	Sub	Description	Workcenter
		BORGFELD A 1 FIX LEAKS FLIRR	
		04/10/2014 14:03:45 Jeff Singleton (JSINGLE) Phone 1 830-583-1356	
		BORGFELD A 1 FIX LEAKS FLIRR.FLIR camera identified the inlet control valve for blow case 1 leaking from the instument air tubing, the control valve on the vent line for blow case 1 leaking from the union and the water dump valve on the high pressure seperator leaking from the housing o ring. Technician also identified multiple product leaks on the production skid, blow case skid and various piping. (7 total) need grace services to perform the corrective actions for these findings. Need to coordinate with operations to shut in facility and bleed down equipment in order to tighten leaking pipes.	
0010		BORGFELD A 1 FIX LEAKS FLIRR	OPTEC016
		BORGFELD A 1 FIX LEAKS FLIRR	
		04/10/2014 14:03:45 Jeff Singleton (JSINGLE) Phone 1 830-583-1356	
		BORGFELD A 1 FIX LEAKS FLIRR.FLIR camera identified the inlet control valve for blow case 1 leaking from the instument air tubing, the control valve on the vent line for blow case 1 leaking from the union and the water dump valve on the high pressure seperator leaking from the housing o ring. Technician also identified multiple product leaks on the production skid, blow case skid and various piping. (7 total) need grace services to perform the corrective actions for these findings. Need to coordinate with operations to shut in facility and bleed down equipment in order to tighten leaking pipes.	