

FIELD ASSIGNMENT (IAP) - ICS 204

Incident Name: OTCW Oil to Lake Michigan	Date Prepared: 3/26/2014	Operational Period:	
		Date	Time
Incident Location: Whiting Refinery Lakefront	Start:	3/27/14	00:01
	End:	3/27/14	12:00

(1) ORGANIZATIONAL LEVEL: <input checked="" type="checkbox"/> On-Scene Commander: Robert Allendorfer / Robert Hammer <input checked="" type="checkbox"/> Operations Section Chief: Nick Gill / Ralph Alvarez <input type="checkbox"/> Branch: On Shore Paul Olen / John Voris <input type="checkbox"/> Division/Group: _____ <input type="checkbox"/> Task Force/Strike Team: _____	FIELD ASSIGNMENT NO. _____ (2) STATUS OF ASSIGNMENT: <input checked="" type="checkbox"/> Final <input type="checkbox"/> Draft
---	--

(3) SPECIAL SAFETY AND ENVIRONMENTAL CONSIDERATIONS:

Safety Plan developed by HSSE – Pete Bauer

Respirators are not required

Environmental Cleaning Plan – Dan Jorgenson

No chemicals will be used without the joint decision of IC, EPA, Coast Guard

Do NOT scrape any material which is built up on rack walls or other permanent structures, this material may be left in place.

Do NOT enter areas covered by vegetation, and do NOT remove any vegetation from affected areas

Do NOT remove any wildlife found on beach. Notify Environmental Unit Leader if deceased wildlife is discovered.

(4) DESCRIPTION OF WORK:

Perform two shore patrols during daylight hours and recover any HC found on shore – **Olen / Voris**

1. Assemble one dedicated clean up crew of 5 individuals
2. Start in Area F from SCAT assessment map (ICS 201-1 3/27/14) as far East as possible, work from Area F in toward the intersection of Area E and Area D (ie where the beach meets the rip rap wall at the Lakefront WWTP)
3. Sweep within 10ft of waterline cleaning any material which is able to be picked up (ie greater than 1 inch in diameter)
4. Deposit material into plastic trash bags
5. Piles of shells on eastern end of sand beach at intersection of Area E and F, use hand rakes to spread these piles out, clean up any oiled material found, leave material leveled on ground.
6. Complete sweep to riprap wall near Lakefront WWTP
7. There is a small pile of material at beach / riprap intersection, Area approx. 1 sq. yard. Clean up any oil observed.
8. Keep bags of material which are collected quarantined for inspection by SCAT Team – DO NOT deposit these bags into roll off boxes without prior approval from the SCAT Team.

Review waste tracking plan and discuss any questions with Environmental Unit Leader (EUL) – **Olen / Voris**

1. Review plan with Viola – **Olen / Voris**
2. Complete log - **Viola**
3. Send completed logs to Technical (Ross/Rozic) – **Olen / Voris**

RESOURCES ASSIGNED THIS PERIOD:

(5) Organization/Equipment/Personnel	(6) Leader	(7) Comments
Operations Lead	Olen / Voris	
Laborers (5)		
Rakes / Plastic garbage bags		

ATTACHMENTS:

- | | |
|--|---|
| <input type="checkbox"/> Change Sheet (ICS Form 205C) | <input type="checkbox"/> Location Map |
| <input type="checkbox"/> Safety Message (ICS Form 204S) | <input type="checkbox"/> Diagram |
| <input checked="" type="checkbox"/> Environmental Message (ICS Form 204E) | <input checked="" type="checkbox"/> Other (Spill Material Tracking Event Log) |
| <input checked="" type="checkbox"/> Other (ICS-215 Operational planning worksheet) | |

Prepared By: Brent Novak

ICS Position: Planning Section Chief

Phone: 630-596-3180

