

Message

From: Drexler, Timothy [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=8E53AA983D5C4BF7BEFEA5F634ED3EAC-TDREXLER]
Sent: 8/28/2017 2:03:41 PM
To: William Allen [WAllen@eastchicago.com]
CC: Irene Vera [IVera@eastchicago.com]; Joe Wright [jwright@eastchicago.com]; Lilia Ramos [LRamos@eastchicago.com]; ADMIRE, BETH [BADMIRE@idem.IN.gov]; Brown, Jaime [brown.jaime@epa.gov]; Crowley Engineering [crowley@eastchicago.com]; Hassan, Jacob [hassan.jacob@epa.gov]; Haag, Daniel [Haag.Daniel@epa.gov]; Rolfes, Sarah [Rolfes.Sarah@epa.gov]; Abdul Zehraoui [azehraoui@eastchicago.com]; Petroff, Douglas [DPetroff@idem.IN.gov]; eperez@eastchicago.com
Subject: FW: USS Lead Daily Zone 3 Field Progress Report 8-26-17
Attachments: Info for City 8_26_17.pdf; USS LEAD Progress Summary 8_26_17.pdf

William:

The following is a summary for the USS Lead Zone 3 remediation project through Aug 26th, 2017. Please also find for your review the EPA progress summary and City info summaries attached.

Project Progress Summary

Precon Surveys Completed

- 109 of 120

Excavations Completed

- 79 of 120

General Fill Completed

- 52 Properties

Topsoil Completed

- 71 Properties

Sod Installations Completed

- 68 Properties

Sod Maintenance Period Completed

- 22 Properties

Preconstruction Property Meeting Status

Meetings today:

- None

Status:

- Initial Precon Meetings % Complete: 99.2%
- Final Precon Meetings % Complete: 98.3%

Post Construction Property Meeting Status

Meetings today:

- None
- Post-Con Meetings % Complete: 11.7%

Work Performed Today

Safety-

- CH2M and Arrowhead complete tailgate safety meeting
- Safe behavior observations completed today
- Fatigue management being monitored
- Internal incident reports closed (3)
- Enhanced ECPD patrols noted today.

Quality

- QA inspected progress of excavation at [Personal Address / Ex. 6]
- QA verified completion of Sod watering at [Personal Address / Ex. 6] and [Personal Address / Ex. 6]
- QA SET moment completed for general fill distribution
- QA inspections of sod watering completed
- QA review of restoration ([Personal Address / Ex. 6]) completed with RI
- QA compaction testing plan review ([Personal Address / Ex. 6]) completed with RI
- QA sod punch-list signoff of sod installation at [Personal Address / Ex. 6]
- QA oversight of general fill installation at [Personal Address / Ex. 6]
- QA SET moment completed for general fill lift markings at [Personal Address / Ex. 6]
- Conducted end-of-the day QC reconciliation/planning meeting.
- Transmittals received:
 - None
- Transmittals distributed:
 - None

Property Work Today

Clearing:

None

Excavation:

None

Backfill:

Personal Address / Ex. 6 15 (5CY) Trucks – Common Fill
 12 (5CY) Trucks Common Fill

Plants and Sod:

Watering only

Trees and Stumps:

None

Surveys:

None

Private Utility Locates:

None

General Work Today

- ACI stockpile management
- Backfill operations
- Line Flushing
- End of the day security checks completed
- Security patrol
- Document management

Import Fill today

6 Loads Of Austgen Common Fill

Waterline flushing today

Personal Address / Ex. 6

Street Force Operations

- None today

Changed Conditions/Delay/Conflicts Encountered

- Received RFI-016 response to address the kerosene tank at Personal Address / Ex. 6 (Pending)
- Compaction testing technician went MIA at 10:45. He did not inform management he was leaving. (2.5 hours lost).

Visitors/Discussions

None

Plan for the Day 8/28

Clearing:

Personal Address / Ex. 6

Excavation:

Crew1:

Personal Address / Ex. 6

 Continue
- Start

Crew 2:

Personal Address / Ex. 6

 Start
- Start

Backfill:

Crew 1:

Personal Address / Ex. 6

 - Continue

Personal Address / Ex. 6

 - Start

Crew 2:

Personal Address / Ex. 6

 - Continue

Personal Address / Ex. 6

 - Start

Restoration:

Variety of properties

Plants and Sod:

Personal Address / Ex. 6

 - Sod

Trees and Stumps:

None

Survey:

Personal Address / Ex. 6

 - Survey #1

Personal Address / Ex. 6

 - Survey #1

Personal Address / Ex. 6

 - Survey # 1

Personal Address / Ex. 6

 - Survey #2

Personal Address / Ex. 6

 - Survey #2

Personal Address / Ex. 6

 - Survey #3 & 4

Personal Address / Ex. 6

 - Survey #3

Private Utility Locates:

Blood Hound Will Be on Site

Importing Backfill:

Topsoil Will Be Imported

