

Message

From: Drexler, Timothy [drexler.timothy@epa.gov]
Sent: 8/21/2017 12:36:54 PM
To: William Allen [WAllen@eastchicago.com]
CC: Petroff, Douglas [DPetroff@idem.IN.gov]; Emiliano Perez [EPerez@eastchicago.com]; Beth Admire [badmire@idem.IN.gov]; Irene Vera [IVera@eastchicago.com]; Joe Wright [jwright@eastchicago.com]; Crowley Engineering [crowley@eastchicago.com]; Lilia Ramos [LRamos@eastchicago.com]; Brown, Jaime [brown.jaime@epa.gov]; Abdul Zehraoui [azehraoui@eastchicago.com]; Hassan, Jacob [hassan.jacob@epa.gov]; Haag, Daniel [Haag.Daniel@epa.gov]; Rolfes, Sarah [Rolfes.Sarah@epa.gov]
Subject: FW: USS Lead Daily Zone 3 Field Progress Report 8-19-17
Attachments: USS LEAD Progress Summary 8_19_17.pdf; Info for City 8_19_17.pdf

Hi William:

The following is a summary for the USS Lead Zone 3 remediation project through Aug 19th, 2017. Please also find the EPA progress summary and City info summaries.

Project Progress Summary

Precon Surveys Completed

- 108 of 120

Excavations Completed

- 70 of 120

General Fill Completed

- 47 Properties

Topsoil Completed

- 63 Properties

Sod Installations Completed

- 60 Properties

Sod Maintenance Period Completed

- 13 Properties

Preconstruction Property Meeting Status

Meetings today:

- None

Status:

- Initial Precon Meetings % Complete: 96.7%
- Final Precon Meetings % Complete: 95.8%

Post Construction Property Meeting Status**Meetings today:**

- None
- Post-Con Meetings % Complete: 8.3%

Work Performed Today**Safety-**

- CH2M and Arrowhead complete tailgate safety meeting
- Safe behavior observations completed today
- Fatigue management being monitored
- CH2M and ACI plan emergency drill for 8-24-17
- ACI water truck driver contacts parked car with water truck (Investigation in progress)

Quality

- QA inspected topsoil placement at: **Personal Address / Ex. 6**
- QA inspected common fill placement at: **Personal Address / Ex. 6**
- QA verified compaction testing was conducted at: **Personal Address / Ex. 6**
- QA observed sod watering at various properties today.
- SWPPP inspection performed today.
- End of the day QC reconciliation meeting completed.
- Transmittals received:
 - None
- Transmittals distributed:
 - None

Property Work Today**Clearing:**

None

Excavation:

None

Backfill:

Personal Address / Ex. 6	0 (5CY) Trucks Common Fill & 4.5 (5CY) Trucks Topsoil
Personal Address / Ex. 6	2 (5CY) Trucks Topsoil
Personal Address / Ex. 6	0 (5CY) Trucks Topsoil
Personal Address / Ex. 6	3 (5CY) Trucks Common Fill

Personal Address / Ex. 6 6 (5CY) Trucks Common Fill & 2 (5CY) Trucks Topsoil

Personal Address / Ex. 6 21 (5CY) Trucks Common Fill & 3 (5CY) Trucks Topsoil

Restoration:

None

Plants and Sod:

None

Trees and Stumps:

None

Surveys:

None

Private Utility Locates:

None today


General Work Today

- ACI stockpile management
- Backfill operations
- Line Flushing
- End of the day security checks completed
- Security patrol
- Document management

Import Fill today

None

Waterline flushing today



Street Force Operations

- None today

Changed Conditions/Delay/Conflicts Encountered

- Received RFI-016 response to address the kerosene tank at **Personal Address / Ex. 6** (Pending)
- Skid-steer mechanical problem today.

Visitors/Discussions

None

Plan for the Day 8/21:

Clearing:

Personal Address / Ex. 6

Excavation:

Crew 1:

Personal Address / Ex. 6

Started on 8/18 – Continue
- Start

Crew 2:

Personal Address / Ex. 6

Started on 8/18 - Continue

Backfill:

Crew 1:

Personal Address / Ex. 6

- Continue
- Continue

Crew 2:

Personal Address / Ex. 6

: - Continue
Continue
Continue**Restoration:**

Personal Address / Ex. 6

Plants and Sod:

Personal Address / Ex. 6

Sod
Sod
Sod
Sod**Trees and Stumps:**

None

Survey:

Personal Address / Ex. 6

Private Utility Locates:

None

Importing Backfill:

None

