

Message

From: Drexler, Timothy [drexler.timothy@epa.gov]
Sent: 8/15/2017 12:32:37 PM
To: William Allen [WAllen@eastchicago.com]
CC: Petroff, Douglas [DPetroff@idem.IN.gov]; Emiliano Perez [EPerez@eastchicago.com]; Beth Admire [badmire@idem.IN.gov]; Irene Vera [IVera@eastchicago.com]; Joe Wright [jwright@eastchicago.com]; Crowley Engineering [crowley@eastchicago.com]; Lilia Ramos [LRamos@eastchicago.com]; Brown, Jaime [brown.jaime@epa.gov]; Abdul Zehraoui [azehraoui@eastchicago.com]; Hassan, Jacob [hassan.jacob@epa.gov]; Haag, Daniel [Haag.Daniel@epa.gov]; Rolfes, Sarah [Rolfes.Sarah@epa.gov]
Subject: FW: USS Lead Daily Zone 3 Field Progress Report 8-14-17
Attachments: Info for City 8_14_17.pdf; USS LEAD Progress Summary 8_14_17.pdf

William-

The following is a summary for the USS Lead Zone 3 remediation project through Aug 14th, 2017.

Project Progress Summary

Precon Surveys Completed

- 101 of 120

Excavations Completed

- 65 of 120

General Fill Completed

- 43 Properties

Topsoil Completed

- 58 Properties

Sod Installations Completed

- 56 Properties

Sod Maintenance Period Completed

- 13 Properties

Preconstruction Property Meeting Status

Meetings today:

- None

Status:

- Initial Precon Meetings % Complete: 96.7%
- Final Precon Meetings % Complete: 95.8%

Post Construction Property Meeting Status**Meetings today:**

- None
- Post-Con Meetings % Complete: 6.7%

Work Performed Today**Safety-**

- CH2M and Arrowhead complete tailgate safety meeting
- Safe behavior observations completed today
- Fatigue management being monitored
- Suspect ACM at [Personal Address / Ex. 6] tested negative and confirmed by EPA
- Initial excavation hazard walk down completed at [Personal Address / Ex. 6]

Quality

- QA inspected excavation progress at [Personal Address / Ex. 6]
- QA observed topsoil placement at [Personal Address / Ex. 6]
- QA observed common fill placement at [Personal Address / Ex. 6]
- QA observed sod watering at various properties today.
- QA inspected sod installation at [Personal Address / Ex. 6]
- QA inspected plant installation at [Personal Address / Ex. 6]
- QA verified completion of survey #4 [Personal Address / Ex. 6]
- QA verified completion of survey #2 at [Personal Address / Ex. 6]
- QA observed XRF testing for [Personal Address / Ex. 6] (front yard) at 30". No further excavation required after 30"
- QA completed review of perimeter air monitoring and XRF data.
- End of the day QC reconciliation meeting completed.
- Transmittals received:
 - Submittal 3.0AP Proof of Training and Medical Monitoring (ACI)
- Transmittals distributed:
 - Submittal 3.0AP Proof of Training and Medical Monitoring (ACI)- Approved

Property Work Today**Clearing:**

[Personal Address / Ex. 6]

Excavation:

[Personal Address / Ex. 6] 3 (5CY) Trucks & 3 (7CY) Trucks –

1 (7CY) Trucks –
 Personal Address / Ex. 6 9 (5CY) Trucks –
 1 (5CY) Trucks –

Backfill:

6 (5CY) Trucks Topsoil –
 Personal Address / Ex. 6 - 2 (5CY) Trucks Topsoil –

Personal Address / Ex. 6 10.5 (5CY) Trucks Common Fill 2 (5CY) Trucks Topsoil –

Personal Address / Ex. 6 : 1 (5CY) Trucks Common Fill –

Restoration:

None

Plants and Sod:

Sod- Personal Address / Ex. 6

Plants – Personal Address / Ex. 6

Trees and Stumps:

None

Surveys:

Personal Address / Ex. 6

Private Utility Locates:

Ongoing

General Work Today

- ACI stockpile management
- Excavations
- Survey operations
- Backfill operations
- Sod and plant installation
- Line Flushing
- End of the day security checks completed
- Security patrol
- Document management
- Update to water meter assessment

Import Fill today

1 load of common fill

Waterline flushing today

Personal Address / Ex. 6

Personal Address / Ex. 6

Street Force Operations

- None today

Changed Conditions/Delay/Conflicts Encountered

- Received RFI-016 response to address the kerosene tank at Personal Address / Ex. 6 Pending)
- Contract Mod-7 delivered to ACI
- ACI changing common fill borrow source

Visitors/Discussions

Sarah Rolfes (EPA)

Plan for the Day 8/15:

Clearing: Personal Address / Ex. 6

Excavation:

Crew 1:

Crew 2:

Personal Address / Ex. 6

Backfill:

Crew 1:

Personal Address / Ex. 6 - Continue
- Start

Crew2:

Personal Address / Ex. 6 Continue
Continue Front Yard

Restoration: Personal Address / Ex. 6


Plants and Sod: Personal Address / Ex. 6
Plants – Possibility

Trees and Stumps:

Personal Address / Ex. 6

Survey:

Personal Address / Ex. 6 - Survey #1
- Survey #4
Personal Address / Ex. 6 - Survey #1



Private Utility Locates:

Blood Hound Will Be Onsite

Importing Backfill:

Common Fill