## Message

From: Bury, Carolyn [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP

(FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=DE91ECB9B8C044A4BF4C350615AE3633-CBURY]

**Sent**: 3/25/2019 3:45:00 PM

To: Chris Parks [cparks@iwmconsult.com]; jbian@amphenol-aao.com

CC: Brad Gentry [bgentry@iwmconsult.com]; Neal, Conor [Neal.Conor@epa.gov]; Sundar, Bhooma

[sundar.bhooma@epa.gov]; Caudill, Motria [caudill\_motria@epa.gov]

Subject: RE: Confidential - Priority Residence Results - Expression Priority Residence

Attachments: 2 Draft Air Analytical Results Table\_ [ In France | Draft Air Analytical Results Table | DEM.pdf

Hi-

We should discuss the results pre-and post- mitigation system installation. We plan to go over all the homes results with you within the next few weeks. Thanks.

Carolyn

From: Chris Parks <cparks@iwmconsult.com> Sent: Thursday, March 07, 2019 8:45 AM

To: Bury, Carolyn <bury.carolyn@epa.gov>; jbian@amphenol-aao.com

Cc: Brad Gentry <br/> <br/> Sgentry@iwmconsult.com>; Neal, Conor <Neal.Conor@epa.gov>; Sundar, Bhooma

<sundar.bhooma@epa.gov>; Caudill, Motria <caudill.motria@epa.gov>

Subject: Confidential - Priority Residence Results

Carolyn,

Please see the attached results for the winter sampling event at EL S PARTICULAR PRINCES (1979)

This residence has a SSDS installed which was activated on January 14, 2019. We have not had a significant reduction in sub-slab concentrations at this residence yet, however, indoor air concentrations have decreased. The sub-slab point exhibited a negative pressure during the sampling event (-0.202 inches H2O) indicating that the SSDS is operating as designed.

We would recommend to continue to operate the SSDS.

Let us know if you would like to discuss or have any questions or concerns.

Sincerely, Chris



Christopher D. Parks, LPG Senior Project Manager 7428 Rockville Road Indianapolis, IN 46214

Direct: (317) 968-9260 Mobile: (317) 847-2600 Office: (317) 347-1111 x 127

Fax: (317) 347-9326