

From: Matt Heahlke <matth@goodfellowbros.com>
Sent: Friday, January 28, 2011 8:45 PM
To: Whelan, Joseph <JWhelan1@wm.com>
Cc: Frey, Jesse <JFrey@wm.com>; Lottig, Justin <JLottig@wm.com>
Subject: E6 Mud Removal

Joe,

At the end of Friday the E6 mud elevation was 415ft, top of the Sump Riser is 401ft. The volume of mud is 5,030cy. The night crew will focus on removing, possibly by Wednesday majority of the mud can be removed.

The critical path for mud removal will be dump areas. If the mud continues to hold a thickness of 1ft, 3.1 acres of disposal area will be needed. The current dump area on the 490 elevation deck will last tonight and part of Sunday. Will WM be able to construct additional dump area before Sunday night?

PCS will continue to skim water off the surface on a daily basis.

GBI will provide a schedule update Monday. MH

Matthew Heahlke

Project Manager
Goodfellow Bros., Inc. - Oahu Region
P.O. Box 970358 | 93-061 Waipio Access Road
Waipahu, HI 96797
Office: (808) 676-1523 Cell: (808) 520-5366

CONFIDENTIALITY NOTICE: If you have received this communication in error, please notify us immediately. This message is intended only for the use of the person, firm, or company it is addressed, and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this message is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this information is prohibited.