

To: Ben Hammond[hammondbh@cdmsmith.com]; Hoppe, Michael[Hoppe.Michael@epa.gov]
Cc: TsangC@cdmsmith.com[TsangC@cdmsmith.com]; Rachel Maddaluna[RMaddaluna@demaximis.com]; LaPoma, Jennifer[LaPoma.Jennifer@epa.gov]
From: John Rolfe
Sent: Thur 5/8/2014 6:43:03 PM
Subject: Passaic River RM 10.9 RA: Schedule for Friday May 9, 2014

Mike, Ben:

Work scheduled for RM 10.9 RA on Friday May 9th will begin at 8:00 AM. I have spoken to Ben Hammond about meeting to evaluate the test panel that was deployed on May 9th at approximately 10:00 AM. Ben will evaluate the test panel area and will share his recommendations with Mike Hoppe. I will ask that if the test panel is approved that Mike sends me an e-mail that the test panel is acceptable to EPA/CDM.

Great lakes plans to move to a new location at 8:00 AM and may start to place the first pass of the habitat layer in a location outside of the test panel area. I have made it clear to the engineer and contractor that until our evaluation of the test panel is complete, no sand should be deployed in the same area, so we can see an area that has been washed by tides.

Work completed on Thursday May 8th included the deployment of a test panel of the habitat layer. The test panel consisted of one area that had one pass with the telabelt and another area that had two passes. On Friday CDM will be able to evaluate if one or two passes are required.

Please feel free to contact me with any questions.

John A. Rolfe
de maximis, inc.
186 Center Street, Suite 290
Clinton, NJ 08809
e-mail: jrolfe@demaximis.com
Phone: (908) 735-9315
Cell: (908) 347-0060
Fax: (908) 735-2132