

To: Hoppe, Michael[Hoppe.Michael@epa.gov]
From: Stan Kaczmarek
Sent: Tue 3/18/2014 3:16:08 PM
Subject: Re: 10.9 Today

Yesterday they installed the anchors needed for the winch system, and at the afternoon/evening low tide were able to place panel N-14... a 100 foot length of fabric with stone.

This morning they started placing Panel N-13 at the morning slack high tide. John Rolfe is covering that and tells me it was completed at 10:15. They now need to move anchors again. The plan is to place the next panel (N-12) at this evening's low slack tide... which means starting that around 5 - 6 PM, finishing it just before sundown.

Stan Kaczmarek, PE
de maximis, inc.
186 Center Street, Suite 290
Clinton, NJ 08809
(O) (908) 735-9315
(C) (973) 978-9621

>>> "Hoppe, Michael" <Hoppe.Michael@epa.gov> 3/18/2014 10:56 AM >>>

Stan,

How did things go yesterday and what can we expect for today?

I may stop by this afternoon, but yesterday it was too late for me to come out.

Thanks.

Mike

Michael Hoppe

Federal On-Scene Coordinator

USEPA Region 2

Response and Prevention Branch

Preparedness Section

Phone: (732) 906-6908 Fax: (732) 321-4425

Cell: (908) 420-4472

