

## WEEKLY STATUS MEETING

August 20, 2013

1) H&S Moment

2) H&S

Observations from week

Weather Impacts, if any

3) Summary of week ending Sunday, August 18

Productivity this week was impacted by repairs to the Bridge Street Bridge which made it inoperable Tuesday through Thursday evening. CE facility processed material Monday and Friday. Filled barges could not be transported to CE facility until Friday morning which left no empty barge at RM 10.9 on Friday for filling.

Dredging of Area 1 nearly complete.

Dredging – 2,250 CY this week; 4,700 CY to date

Stabilization – 2,278 tons this week; 2,926 tons to date

Filtered water – 138,000 gallons this week; 200,000 gallons to date

T&D, solids – 80 loads with estimated 1,936 tons. Loaded onto railcars.

T&D, water – 60,000 gallons transported off site. Awaiting analytical results for approval to discharge before shipping additional water off-site

Water quality monitoring

Perimeter air monitoring

4) Daily Production Reports

Quantity tracking – See attached table

5) Activities/schedule for upcoming week

Barge transfer schedule – Two barges are moved on alternate days either from RM 10.9 to CE facility or from CE facility to RM 10.9

Dredging –

Perform post dredge survey of Area 1

Continue dredging Area 2

Move silt curtain

Decanting & stabilization

T&D, Stabilized material and filtered water

Air and water quality monitoring

6) Community Interaction

Issues/comments

Note: All reported quantities are estimated – official figures come from post dredge surveys, landfill scale, and meter at water treatment plant.