

Bent, Sara

From: Valdez, Heather
Sent: Thursday, August 27, 2015 7:12 AM
To: Wong, Herman
Subject: FW: RCRA Pond UAO Weekly Report #263 - August 17 to 23, 2015
Attachments: 2015-08-26 RCRA Pond Continuous PH3 Monitoring_8.23.15.xlsx

Categories: FOIA

Hi Herman, how are you? Here is an example of one of the weekly reports. Thanks!

Heather Valdez
Chemical Engineer, Project Manager
RCRA Corrective Actions and Permits Team
EPA Region 10
1200 6th Ave, Suite 900, AWT-150, Seattle WA, 98101
(206) 553-6220
valdez.heather@epa.gov

From: Rob Hartman [mailto:Rob.J.Hartman@mwhglobal.com]
Sent: Wednesday, August 26, 2015 8:09 AM
To: Weigel, Greg
Cc: Hastings, Janis; 'Kelly Wright'; susanh@ida.net; brian.english@deq.idaho.gov; Al Lam; Mark Smith; vannoyj@dhw.idaho.gov; Paden, Norka E - CO 6th; Williams, Jonathan; Marguerite Carpenter; Ross, Carrie; Valdez, Heather; Gary Resh; rachel.greengas@fmc.com
Subject: RCRA Pond UAO Weekly Report #263 - August 17 to 23, 2015

Greg,

As you had directed, FMC is providing a weekly report, pursuant to the RCRA Pond UAO, describing field activities conducted pursuant to work plans you have approved.

WEEKLY

Work Performed this week:

- Continued implementation of the IWP and, per the June monthly report, 7/8/15 conference call and EPA email approval, continue 80-hour per week operation of the extraction system at Pond 18A east standpipe.
- Continued implementation of the IWP and, and per the July monthly report and EPA verbal approval during the 8/10/15 monthly conference call, beginning on 8/11/15 continued extraction with three GES units extracting from the southwest standpipe, one GES unit extracting from the east standpipe and one GES unit extracting from TMP #2 on an 80-hour per week operating schedule (for a total of five GES units operating at Pond 15S).
- Continued implementation of the IWP and, per the June monthly report, 7/8/15 conference call and EPA email approval, continue 80-hour per week operation of the Pond 16S GETS system. As reported to EPA on 8/17/15, the August perimeter standpipe monitoring results were all below 2,000 ppm. Per the Pond 16S RIWP and FMC's 8/17/15 email notification, FMC ceased gas extraction and treatment at Pond 16S after the shift on Wednesday, 8/19/15.

- Continued continuous monitoring at three Pond 18A boundary locations and four 15S boundary monitoring locations during periods of gas extraction. Continued continuous monitoring at two Pond 16S boundary locations through the end of the shift on Wednesday, 8/19/15 and discontinued continuous monitoring following cessation of gas extraction and treatment at Pond 16S on 8/19/15.
- In addition to continuous monitoring at Ponds 15S, 16S and 18A, the following monitoring was performed pursuant to the approved work plans:
 - Ponds 8S, 8E and Phase IV - Annual appurtenance monitoring and perimeter surface scans

Problems Encountered:

None.

Unplanned Events Encountered:

None.

Work to be performed the following week:

- Continue implementation of the IWP and, per the June monthly report, 7/8/15 conference call and EPA email approval, continue 80-hour per week operation of the extraction system at Pond 18A east standpipe.
- Continue implementation of the IWP and, per the June monthly report, 7/8/15 conference call and EPA email approval, and EPA verbal approval during the 8/10/15 conference call, continue 80-hours per week operation at Pond 15S using three GES units extracting from the southwest standpipe, one GES unit extracting from the east standpipe and one GES unit extracting from TMP #2 (for a total of five GES units operating at Pond 15S).
- Continue continuous monitoring at three Pond 18A boundary locations and four 15S boundary monitoring locations during periods of gas extraction.
- Other than continuous monitoring at Ponds 15S and 18A, no monitoring is planned or required pursuant to the approved work plans.
- Begin to compile data for August monthly report.