

**LEACHATE COLLECTION WELLS
OM&M MONITORING AND BAILING DATA SHEET
WASTE DISPOSAL, INC. SUPERFUND SITE**

DATE: October 25, 2007

TECHNICIAN NAME: Rocky P.J.

TECHNICIAN SIGNATURE Paul S. Roka

WELL ID	BOTTOM OF WELL AFTER CONSTRUCT-ED [TOTAL DEPTH] (ft)	MEASURED BOTTOM OF WELL [TOTAL DEPTH] (ft)	GAUGING TIME		DEPTH TO LIQUID (ft)						HEIGHT OF LIQUID COLUMN (ft)		VOLUME OF LIQUID REMOVED (gallons)	COMMENTS
			Start	Finish	1 st Rdg.	2nd Rdg.	3 rd Rdg.	1 st Rdg.	2nd Rdg.	3 rd Rdg.	Start	Finish		
LC-1	22.25	22.24	0530	0545	18.85	18.85	18.85	21.87	21.87	21.87				
LC-2	21.90	21.90	0550	0611	12.93	12.93	12.93	21.16	21.16	21.16				
LC-3	22.20													
LC-4	21.90	21.90	0617	0630	13.27	13.27	13.27	21.34	21.34	21.34				

W:\InterimOpMain+Mon\LeachateCollectionWells\WorkPlan+FieldForms\February2007\Feb107LC-WellsM&B(YF1).doc

**LEACHATE COLLECTION WELLS
OM&M INSPECTION SHEET
WASTE DISPOSAL, INC. SUPERFUND SITE**

INSPECTOR'S NAME	INSPECTOR'S SIGNATURE	INSPECTION TIME	INSPECTION DATE
P.J. ROCKA	Paul S. Rocka	0521	October 25, 2007

ITEM OF POTENTIAL CONCERN	CONDITIONS OBSERVED				COMMENTS	CHECK (✓) BELOW WHEN COMPLETED
	WELL ID LC-1	WELL ID LC-2	WELL ID LC-3	WELL ID LC-4		
Wellhead (well box, cover, gasket, concrete)	ok	ok	—	ok		✓✓✓
Well Casing and Cap/Plug	ok	ok	—	ok		✓✓✓
Liquid Present in Well Box	No	No	—	No		✓✓✓
Other:						
Other:						
Other:						

W:\InterimOpMain+Mon\LeachateCollection\Wells\WorkPlan+FieldForms\February2007\Feb507LC-WellsInspection(YF).doc

DAILY FIELD REPORT

JOB NAME: WASTE DISPOSAL, INC. (WDI)	PROJECT NUMBER: 125154/001400	DATE: 10/25/2007
LOCATION: Santa Fe Springs, California	WEATHER: HOT	DAY: Thursday
OM&M CONTRACTOR: TRC	FOREMAN:	
FIELD TECHNICIAN: RICKA P.J.	INSPECTION/TESTING OF: LEACHATE MONITORING/CONTROL SYSTEM	
SUMMARY OF OPERATIONS/WORK PERFORMED::		

ARRIVED @ SHOP TO PICKUP TRUCK, DROVE TO
 WD I OPEN GATE, DROVE AROUND, THEN PLACED RIM
 & TOWELS IN TAILGATE... DROVE UP TO WELL GAUGE
 WELL 9X, 3X DITRAIDERTH, 3X DEPTH WATER, 3X
 AFTER SEVERAL BALANTS EVERY TIME CLEANING OFF
 SANDER.. THEN CLEAN UP LID, PICKUP TOWELS WHICH
 I PLACED AROUND LID. CLOSE UP LID THEN DROVE
 TO THE NEXT WELL.. REPEATED ALL STEPS
 FOR EVERY WELL.. AFTER PLACED RIM
 BACK.. DRAINED OUT KNOCKPOT.
 DROVE BACK SFS FOR PUMPINGS.
 OF DECON..

Paul S. Rocha

TRC
 Customer-Focused Solutions

Note: Specific System Data and Observations are Included on "OM&M Inspection Sheets" and "OM&M Monitoring and Bailing Data Sheets"

DAILY FIELD REPORT
 WASTE DISPOSAL, INC
 SANTA FE SPRINGS, CALIFORNIA

TRC

FIGURE J.1