

**To:** [Ex. 6 - Personal Privacy]@TechLawInc.com]  
**From:** Linden, melissa  
**Sent:** Thur 2/20/2014 8:20:01 PM  
**Subject:** FW: HOTSITE REPORT: Update - Freedom Industries, Charleston, WV

Please add to site file

**From:** Burns, Francis  
**Sent:** Thursday, February 20, 2014 3:18 PM  
**To:** R3 HOTSITES  
**Subject:** HOTSITE REPORT: Update - Freedom Industries, Charleston, WV

OSC Melissa Linden reported that the focus for today's operations is preparing for the forecasted heavy rain. If time allows, the contractor will begin to excavate around the east containment wall at the sump area. Water pumping operations continued in the sump that contains the now plugged culvert pipe, in the interceptor trench, and in the loading dock area, which leads to the oil/water separator. The intercept trench was pumped every half hour yesterday, removing approximately 800 gallons per pumping. The facility monitors the trench 24-hours a day.

The facility and their consultant are meeting with the Charleston Waste Water Treatment Plant (WWTP) to discuss transferring the waste water, currently stored on-site, to the WWTP.

The WVDEP noted some soft boom floating down the river this morning. WVDEP advised the facility that they need to check the boom more frequently.

The facility attempted to ship a load of water from Poca Blending Facility to Waste Management DSI in Hurricane, WV. When they were loading, they were informed that the WVDEP had halted their approval of the operation. The WVDEP representative on-site has stated that he will look into this. No shipments will occur today.