

**To:** Arguto, William[Arguto.William@epa.gov]  
**From:** Burns, Francis  
**Sent:** Mon 1/20/2014 6:27:28 PM  
**Subject:** Re: Drinking Water Program Hotsite update Jan 20

Bill:

Thanks  
Fran

---

**From:** Arguto, William  
**Sent:** Monday, January 20, 2014 1:18:59 PM  
**To:** Burns, Francis  
**Cc:** binetti, victoria; Wisniewski, Patti-Kay  
**Subject:** Drinking Water Program Hotsite update Jan 20

News as of this afternoon 1/20/14

· The West Virginia American Water Company reports that tests results show that MCHM readings in the plant's raw water and finished water have been non-detectable since Monday evening, January 13.

· The West Virginia American Water Company is conducting sampling throughout the distribution system to determine when non-detectable levels are achieved. Distribution sampling points are at entry points, middle points and dead end points within each zone. The West Virginia Water Company is reporting that a majority of the samples collected in the distribution sample are non detect.

- ORSANCO continues to monitor the plume. Predicted to arrive at Henderson Indiana at 05:30 Jan 20 and Mt Vernon Indiana at 18:30 Jan 20