

To: Matlock, Dennis[Matlock.Dennis@epa.gov]
From: Burns, Francis
Sent: Fri 2/28/2014 3:41:10 PM
Subject: RE: Hotsite Report

Dennis:

Thanks,

Fran

From: Matlock, Dennis
Sent: Friday, February 28, 2014 10:38 AM
To: Burns, Francis
Subject: Fw: Hotsite Report

Fyi

From: [Ex. 6 - Personal Privacy]@TechLawInc.com>
Sent: Friday, February 28, 2014 10:21:29 AM
To: Matlock, Dennis; Linden, melissa
Cc: [Ex. 6 - Personal Privacy]
Subject: Hotsite Report

Dennis,

Hotsite inputs:

The facility continued water pumping operations, including the interceptor trench, water in the containment areas, and the sumps.

The facility installed an inflatable plug in the in the pipes of the oil water separator sump as requested by WVDEP because of a possible leak that was observed in the pipes.

The facility plugged the culvert on the east side of the containment wall. It was plugged using a sorbent and polyurethane foam.

RP contractor CEC collected the weekly water sample on 2/27/14 from the interceptor trench sump for treatability testing, including MCHM analysis.

CEC plans to collect a water sample on the east side of the containment wall from the location where water is discharging from under the footer of the wall (location that was excavated on 2/26/14).

Ex. 6 - Personal Privacy

TechLaw, Inc.

Ex. 6 - Personal Privacy