

**From:** [Sontag, John](#)  
**To:** [Ferreira, Steve](#); ["Anthony Findley"](#); [Mark D. Fisher \(mfisher@elminc.com\)](#)  
**Cc:** [Venkat Puranapanda \(Venkat.puranapanda@chubb.com\)](#); [Blarr, Steve](#); [Jones, Sally](#); [Peachey, Bryan](#); [Devorak, Coleen](#); [Schindler, Jason](#); [Soukup, James](#); [Kessel, Stephen](#); [Ostapczuk, Eric](#); [Ramin Ansari \(ramin.ansari@lanxess.com\)](#); [Kirby, Lisa](#); [Sontag, John](#)  
**Subject:** HATCO Progress Updated September 2021  
**Date:** Monday, October 25, 2021 8:35:22 AM  
**Attachments:** [ATT00001.txt](#)

---

This update provides a summary of activities for the Hatco remediation project during September 2021:

1. Weston continued light non-aqueous phase liquid (LNAPL) recovery operations. Total recovery to date:
  - a. 10,817 gallons recovered using skimmer pumps and bailers since March 2011;
  - b. 3,200 gallons recovered and shipped offsite in liquid phase during the SE Leg remediation; and
  - c. 25,000 gallons estimated in LNAPL-saturated soils shipped for offsite disposal during the SE Leg remediation.
2. Weston is working with the property owner to complete the site-wide cap design. Weston is currently preparing a Remedial Action Work Plan Addendum for the site-wide cap. Wetlands delineation and survey were performed for the permit application. Weston is preparing for a pre-application meeting with NJDEP.
3. Weston met with NJDEP and USEPA on February 25, 2021 to discuss agency comments on the Ecological Risk Assessment Work Plan and had a follow-up meeting with the regulators on July 27, 2021 to further discuss AOC 25 following additional assessment of the existing data. Weston is developing a Remedial Action Workplan Addendum for the remediation in AOC 25 based on feedback from the regulators at the July 27, 2021 meeting.
4. Weston has prepared a Quality Assurance Project Plan addendum and permit modification application necessary to remove an isolated area of PCB-contamination identified in the wetland portion of the Crown Relocators property (part of Hatco AOC 23). Wetlands delineation and survey were performed in August for the permit application. Remediation will be scheduled following NJDEP approval of the permit application.
5. The second year of wetland mitigation monitoring for Woodbridge Pond was performed in August. The annual Wetland Monitoring report will be prepared for submittal to NJDEP.
6. Weston is continuing preparation of the remedial action progress reports (RAPR) for the completed Southeast Leg, Northeast Impoundment and Former Lagoon Cap remediation projects.
7. The Southeast Leg Pond Area Phase 2 sampling was performed May 10 through May 18, 2021. Weston is preparing the RAPR for this work. A third phase of sampling will be required.
8. Water was observed seeping out of the ground in the vicinity of the decommissioned seep interceptor vault system near Warehouse 4 in early 2019. Iron staining is present on the surface of the surrounding pavement. No evidence of LNAPL or PCB exceedances were detected in the samples of water from the vault in June 2019 and February 2020. Weston is

working with the property owner on plans to remove the remedial structures associated with the vault.

Thank you,

**John**

**John Sontag, Jr. PE**  
**Client Account Manager**



*WESTON SOLUTIONS, INC.*  
*1400 Weston Way*  
*West Chester, PA 19380*  
*610-701-3679 – Direct*  
*484-678-6135 – Cell*  
*610-344-7538 – Fax*

**CONFIDENTIALITY:** This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.