

From: [Schindler, Jason](#)
To: [Haklar, James](#); ["Anthony Findley"](#); [Mark Fisher](#)
Cc: [Ramin Ansari \(Ramin.Ansari@chemtura.com\)](#); [Martin, Ana \(Ana.Martin@chemtura.com\)](#); [lisa.daniel@chemtura.com](#); [Venkat Puranapanda \(Venkat.puranapanda@chubb.com\)](#); [Ajay Kathuria \(akathuria@louisberger.com\)](#); [Blarr, Steve](#); [Jones, Sally](#); [Devorak, Coleen](#); [Peachey, Bryan](#)
Subject: Hatco Project Update - July 2017
Date: Monday, August 07, 2017 4:26:42 PM

Jim, Tony, Mark,

Here is a short update of activities for the Hatco project during July 2017:

- Weston continued manual recovery operations. On July 15 and 21, 2017, Weston recovered 11.2 gallons of light non-aqueous phase liquid (LNAPL) using a portable peristaltic pump, bailers, and sorbent socks. Total recovery to date:
 - o 8,979 gallons recovered using skimmer pumps and bailers since March 2011;
 - o 3,200 gallons recovered and shipped offsite in liquid phase during the SE Leg remediation; and
 - o 25,000 gallons estimated in LNAPL-saturated soils shipped for offsite disposal during the SE Leg remediation.
- The New Jersey Department of Environmental Protection (NJDEP) Division of Land Use Regulation (DLUR) issued the Flood Hazard Area permit application for streambank armoring in Slingtail Creek. The permit was approved July 24, 2017 and expires July 23, 2022. Construction will be scheduled concurrently with the site-wide capping.
- On July 12, 2017 the LSRP responded to NJDEP's comments on the Crows Mill Creek Field Sampling Plan. NJDEP replied on July 20, 2017, stating that the responses satisfactorily address the agency's comments. Sampling is scheduled for August 23 to 25.
- Weston is currently finalizing the Remedial Action Workplan (RAWP) Addendum for review by stakeholders. As discussed during the Technical Consultation meeting on February 21, 2017, upon completion, copies of the RAWP Addendum will be provided to USEPA, Kevin Schick, Nancy Hamill and Matt Turner at NJDEP.
- Remediation of the Southeast Leg area is complete. The draft Remedial Action Progress Report is currently under review by the LSRP.
- On May 22, 2017 Weston provided USEPA and the LSRP with the final design for the onsite capping of remaining contaminated soil and permanent capping of the Former Lagoon Area. The project will also include removal of minor surficial polychlorinated biphenyl (PCB) contamination at the perimeter of Scrape Area X119. On June 7, Weston met with Dr. Haklar to discuss clarifications for the final drawings and plans. By letter dated June 29, USEPA provided approval of the cap design. Weston is proceeding with permitting and contractor selection for the permanent capping of the Former Lagoon Area. Our target mobilization date is the week of October 23. We will provide an updated schedule once the contractor proposals have been received and reviewed.

Please let me know if you have any questions.

Thanks,

Jason

Jason Schindler

Principal Project Manager

Weston Solutions, Inc.

205 Campus Drive

Edison, NJ 08837

Tel: 732-417-5804

Cell: 732-740-5529

Fax: 732-417-5801

www.westonsolutions.com

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.