

From: [Schindler, Jason](#)
To: [Haklar, James](#); ["Anthony Findley"](#); [Mark Fisher](#)
Cc: [Ramin Ansari \(Ramin.Ansari@chemtura.com\)](#); [Martin, Ana \(Ana.Martin@chemtura.com\)](#); [Venkat Puranapanda \(Venkat.puranapanda@chubb.com\)](#); [Ajay Kathuria \(akathuria@louisberger.com\)](#); [Blarr, Steve](#); [Jones, Sally](#); [Devorak, Coleen](#)
Subject: Hatco progress update May and June 2016
Date: Tuesday, July 05, 2016 10:29:07 AM

Jim, Tony, Mark,

Here is a short update of activities for the Hatco project during May and June 2016:

- Weston is still evaluating the elevated combustible gas readings. We plan to conduct vapor sampling in July and resolve the conditions so that we can resume recovery operations before the end of August.
- Weston met with representatives of the Woodbridge Township on June 29 to plan the remediation approach for Woodbridge Pond. Weston is currently revising the conceptual remediation plan to address future use. Once we have reached agreement with the property owner we will finalize the work plan for regulatory review and construction permitting.
- Remediation of the Southeast Leg area is complete. Weston is currently preparing a Remedial Action Progress report to document the work. Construction of the cut-off wall was completed during the Southeast Leg remediation work; no mobile LNAPL remains downgradient of the cut-off wall.
- Remediation of the Northeast Impoundment has been completed with the exception of minor restoration activities. The final cap construction was completed as of June 24, 2016. During the remediation, erosion was observed along the bank of Slingtail Creek. While this erosion was unrelated to the remediation activities, a limited area along the northeast corner of the NEI cap will require additional erosion protection to prevent future erosion from undermining the cap. Weston is currently evaluating the additional engineering and state permitting necessary before the erosion protection system can be installed.
- The site-wide remedial investigation report was completed and provided electronically to NJDEP on May 6 and 7. Copies of the report were circulated to the stakeholders.
- Weston is continuing to evaluate the remediation approach for the offsite Channel D area. We are currently preparing a separate status update.
- Plans are being developed for site-wide capping of remaining contaminated soil and permanent capping of the former Lagoon Area.

Let me know if you have any questions.

Thanks,

Jason

Jason Schindler

Principal Project Manager

Weston Solutions, Inc.

205 Campus Drive

Edison, NJ 08837

Tel: 732-417-5804

Cell: 732-740-5529

Fax: 732-417-5801

www.westonsolutions.com

CONFIDENTIALITY: This email and attachments may contain information which is

confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.