

Page 1 Of 2

Date Completed: _____ Failure Code: _____

Completed By : _____ Signature : _____

Accepted By : _____ Signature : _____

**** Delay Codes Legend ****

W=Whse C=CrSp T=Tag TL=Tool P=Plan
 ** Record Time Daily ** Delays

Step	Job Scope	MN	DY	Safety and Additional Information
1	INSTALL NEW POWER MONITORS FOR ID FAN "C" AND "D" DRIVES. COMPLETE AND TEST WIRING AND OPERATION ***** ADDITIONAL INFORMATION A. FOUR NEW POWER MONITORS ARE STAGED FOR THIS WORKORDER B. JON CHRISTENSEN IS PROVIDING WIRING DIAGRAMS AND SCHEMATICS C. THIS IS FOR CUBICALS 2, 3, 4, & 5 IN UNIT 2 2B2 SWITCHGEAR ***** JOB SCOPE:	2	1	***** SAFETY / ENVIRONMENTAL A. ALWAYS WEAR THE REQUIRED PPE B. SIGN ON APPROPRIATE OUTAGE CLEARANCE, AND CHECK FOR ANY VOLTAGE PRESENCE. C. WATCH FOR BACKFEED POTENTIAL
	1. INSTALL AND TEST POWER MONITORS IN CIRCUIT BREAKER CUBICALS FOR NEW ID FAN DRIVES FOR "C" AND "D" FANS			

[illegible]

** IMPORTANT NOTICE **

YOU ARE RESPONSIBLE FOR YOUR OWN SAFETY AND MUST ENSURE THAT THE REQUIRED PPE IS WORN FOR EVERY JOB YOU ARE DOING. IF YOU HAVE ANY QUESTIONS CONCERNING THE WORK RULES, SAFETY CODES, OR REQUIRED PPE, PLEASE CONTACT YOUR SUPERVISOR.

Job Feedback/Historical Notes:



IP7011763

CREW: 165

WORK ORDER TYPE: MODIFICATIONS

02-53663-5

ISSUE DATE 01/06/11

Page 2 Of 2

** Work Order Parts List **

Part No	Description	PO/Req/SIR	Date Due	U/M	Reqd	Commit	Issued/Rcvd
1 41521	BLOCK, FUSE	S 276001	03/08/04	EA	1	0	1
2 DIRECT	MONITOR, POWER, DIGITAL, MULTI-FUNCTION, 3-PHASE, METER TO M	04-38111	03/08/04	EA	4	0	4

IP7011764