

Page 1 Of 2

Date Completed: _____ Failure Code: _____

Completed By : _____ Signature : _____

Accepted By : _____ Signature : _____

W=Whse C=CrSp T=Tag TL=Tool P=Plan
 ** Record Time Daily ** Delays

Step	Job Scope	MN	DY	Safety and Additional Information	Emp No	Date	Hours	Code/Hrs
1	TIME EXPENDED FOR COMMUNICATION CONDUIT & CAT 5 CABLE INSTALLATION TO 'C' & 'D' ID FAN ALSTOM DRIVES.	2	1	***** SAFETY / ENVIRONMENTAL REQUIREMENTS: A. ALWAYS WEAR THE REQUIRED PPE. B. OBTAIN WORK CARD. C. TIE OFF WHEN UP IN THE CABLE TRAYS. ***** ADDITIONAL INFORMATION: A. OBTAIN INNERDUCT WHICH IS STAGED AT THE WAREHOUSE. B. OBTAIN CAT 5 CABLE FROM TIM SOUTER OR JON CHRISTENSEN.				
	=====							
	NOTE: SCOTT SPENCER DID THIS JOB IN UNIT 2 AND CAN BE A RESOURCE TO YOU.							
	=====							

	JOB SCOPE:							
	1. THE NEW DRIVES COME WITH THE CAPABILITY TO COMMUNICATE STATUS TO THE NETWORK FOR REMOTE OBSERVATIONS. THERE IS INNERDUCT STAGED. RUN IT TO EACH REGULATOR AND INSTALL A CAT 5 CABLE. THE OTHER END SHOULD GO TO THE SCRUBBER COMMON AREA SOMMUNICATIONS ROOM. SEE MIKE STAEHLI OR NATHAN CROP WHEN DONE FOR							

YOU ARE RESPONSIBLE FOR YOUR OWN SAFETY AND MUST ENSURE THAT THE REQUIRED PPE IS WORN FOR EVERY JOB YOU ARE DOING. IF YOU HAVE ANY QUESTIONS CONCERNING THE WORK RULES, SAFETY CODES, OR REQUIRED PPE, PLEASE CONTACT YOUR SUPERVISOR.

Job Feedback/Historical Notes:



IP7013345

** Work Order Parts List **

Part No	Description	PO/Req/SIR	Date Due	U/M	Reqd	Commit	Issued/Rcvd	
1	DIRECT	INNERDUCT, CORRUGATED, POLYETHYLENE, NON-PLENUM, ARNCO 2-104	06-50759	10/14/05	FT	300	0	300
2	DIRECT	CABLE, CAT 5E, 4-PR, BLUE, 24 AWG, SHIELDED, PLENUM RATED, B	06-50757	10/20/05	RL	2	0	2
3	DIRECT	INNERDUCT, CORRUGATED, POLYETHYLENE, NON-PLENUM, ARNCO P/N 2	06-52506	03/01/06	FT	1700	0	1700

IP7013346