

CREW: 61

WORK ORDER TYPE: PM REPAIR

03-96033-48

ISSUE DATE 01/06/11

Page 1 Of 3

Originator : KEVIN MILLER Schedule Date : 12/11/07
Planner : KEVIN MILLER Priority : 3C
Drawing No : 1SGA-M2063D Clearance : YES
Equip No/Cat: 1SGA--A 1 Tag Request :
Project ID : 1SGA-PLV-1A Text ID :
Shutdown : N No Shutdown Frequency : NOT SCHEDULED
Ref No : Last Reading : No Reading

Date Completed: _____ Failure Code: _____
Completed By : _____ Signature : _____
Accepted By : _____ Signature : _____

**** Delay Codes Legend ****
W=Whse C=CrSp T=Tag TL=Tool P=Plan
**** Record Time Daily **** Delays

Step	Job Scope	MN	DY	Safety and Additional Information	Emp No	Date	Hours	Code/Hrs	
1	BOTH UNITS: INSTALL POWER CIRCUIT TO NEW HOIST B6A LOCATED ON THE BOILER NORTH SIDE ON THE 8TH FLOOR. ***** JOB SCOPE: 1. THE HOISTS SHOULD ALREADY BE HANGING OVER THE HATCH OPENING ON THE BACK SIDE OF THE 8TH FLOOR. 2. INSTALL A 1" CONDUIT FROM PPL-127 LOCATED ON THE NW CORNER OF THE BOILER 13TH FLOOR TO VERTICAL TRAY AS SHOWN ON THE MARKED UP RACEWAY DRAWING. EXISTING HANGERS CAN BE USED FOR THE ENTIRE RUN. 3. INSTALL A 1" CONDUIT FROM THE TRAY 0057 ON THE 8TH FLOOR TO THE HOIST. INSTALL STRUT AS NEEDED FOR ADEQUATE SUPPORT SYSTEM. 4. PULL A 4/C #10AWG TRAY CABLE FROM THE PPL TO THE HOIST. TERMINATE THE CABLE ON BREAKERS 19-21-23 IN THE PPL AS NOTED ON THE ATTACHED MARKED UP ONE-LINE. TERMINATE THE CABLE IN THE HOIST AS NEEDED. NOTE: THE HOIST IS PREWIRED AS 230V BUT APPEARS FROM THE NAMEPLATE THAT IT CAN BE WIRED 460V. CONSULT SUPV WITH ANY QUESTIONS. 5. ENERGIZE AND TEST ROTATION AND FUNCTIONS OF THE PENDANT CONTROL.	2	1	***** SAFETY / ENVIRONMENTAL REQUIREMENTS: A. ALWAYS WEAR THE REQUIRED PPE. B. OBTAIN WORK CARD FOR TERMINATION TO THE SPARE BREAKERS IN POWER PANEL 127. C. TIE OFF WHEN WORKING OVER FOUR FEET. D. USE CAUTION ESPECIALLY ON THE 10TH FLOOR HORIZONTAL TRAY WHICH IS COVERED AND OVER NOTHING. ***** ADDITIONAL INFORMATION: A. OBTAIN CONDUIT AND WIRE WHICH IS STAGED AT THE WAREHOUSE. OTHER MATERIALS FOR A COMPLETE CONDUIT JOB ARE LOCATED IN THE SHOP BINS. B. HOISTS ARE ALREADY HANGING.					

**** IMPORTANT NOTICE ****
YOU ARE RESPONSIBLE FOR YOUR OWN SAFETY AND MUST ENSURE THAT THE REQUIRED PPE IS WORN FOR EVERY JOB YOU ARE DOING. IF YOU HAVE ANY QUESTIONS CONCERNING THE WORK RULES, SAFETY CODES, OR REQUIRED PPE, PLEASE CONTACT YOUR SUPERVISOR.

Job Feedback/Historical Notes:



03-96033-48

IP7_032363

CREW: 61 WORK ORDER TYPE: PM REPAIR

03-96033-48

ISSUE DATE 01/06/11

Page 2 Of 3

Step	Job Scope Cont'd	MN	DY	Safety and Additional Information Cont'd	Notes Cont'd:
1	6. INSTALL NEW PANELBOARD DIRECTORIES.				
	7. RETURN ALL DOCUMENTATION WITH THIS PACKAGE.				

IP7_032364

CREW: 61

WORK ORDER TYPE: PM REPAIR

03-96033-48

ISSUE DATE 01/06/11

Page 3 Of 3

** Work Order Parts List **

Part No	Description	PO/Req/SIR	Date Due	U/M	Reqd	Commit	Issued/Rcvd
-----	-----	-----	-----	---	-----	-----	-----
1 06591	FUSE, 003.00 AMP	S 411035	01/29/08	EA	1	0	1
2 41712	DETECTOR, LEAK	S 411035	01/29/08	EA	1	0	1
3 58171	CONDUIT, FLEXIBLE	S 409164*	01/10/08	FT	4	0	4
4 58396	CONDUIT, RIGID	S 389572	06/04/07	PC	12	0	12
5 80842	WIRE (ELECT), TRAY CABLE	S 389572	06/04/07	FT	600	0	600

IP7_032365