

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

4-1-03?  
QID

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
02-60456-00	Capital Tracking Work Order for addition of primary superheater tubing in both units.	D	BASE OPTION: ENGINEERING DESIGN AND MATERIALS TO RELOCATE THE DRUM-LEVEL SENSING LINES ACCORDING TO B&W'S PROPOSED SCOPE OF SUPPLY (ENGINEERING AND MATERIALS ONLY) DATED AUGUST 8,2002	0	1,539,764.09	46,327.86	1,586,091.95
		D	OPTION 1: ENGINEERING DESIGN AND MATERIALS TO MODIFY CYCLONE DIRECTIONAL SPOUTS ACCORDING TO B&W'S PROPOSED SCOPE OF SUPPLY DATED AUGUST 8, 2002	0			
		D	OPTION 2: ENGINEERING DESIGN AND MATERIALS TO MODIFY STEAM DRUM INTERNAL BAFFLES ACCORDING TO B&W'S PROPOSED SCOPE OF SUPPLY DATED AUGUST 8, 2002	0			
		D	SERVICE: PRELIMINARY ENGINEERING ASSOCIATED WITH BOILER MODIFICATIONS. WORK WILL INCLUDE ENGINEERING REVIEW OF EXISTING IGS SYSTEM EQUIPMENT, BOILER MODEL DEVELOPMENT, AND PRELIMINARY DESIGN OF BOILER MODIFICATIONS.	0			
		D	DESIGN, SUPPLY, AND INSTALL: BOILER UPRATE MODIFICATIONS ON UNIT 1 AND UNIT 2	0			
		D	SERVICE, CARBON MONOXIDE MODELING	0			

IP7\_035627

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
			**SEE ATTACHED STANDARD AGREEMENT**				
		D	SERVICE: CONSTRUCT AND EXECUTE BOILER COMPUTER MODEL TO ACCURATELY REFLECT MODIFICATIONS SPECIFIED BY BOILER CONTRACTOR AND IPSC IN ACCORDANCE WITH PREVIOUSLY SENT BOILER MODEL SPECIFICATIONS 45586 AND TERMS & CONDITIONS.	0			
			MODELING WORK SHALL BE COMPLETED AND RECOMMENDATIONS PROVIDED TO IPSC WITHIN SIXTY (60) DAYS OF MODELING CONTRACT AWARD.				
			MODELING RECOMMENDATIONS SHALL INCLUDE SPECIFIC DIRECTION REGARDING ADEQUACY OF DESIGN IN OVERFIRE AIR MIXING/PENETRATION; IMPACT OF PLATEN SURFACE ON STEAM TEMPERATURES, AND CONFIRMATION OF LOI AND FURNACE CLEANLINESS TARGETS.				
		D	SERVICES: ENGINEERING, STRUCTURAL EVALUATION OF 9TH FLOOR DIAGONAL BRACE INTERFERENCE WITH NEW OVERFIRE AIR DUCT. TO INCLUDE ON-SITE INSPECTION AND ANALYSIS FOR RELOCATION/SUBSTITUTION OF 4 EXISTING BRACES.	0			
		D	SERVICE: ENGINEERING, STRUCTURAL EVALUATION OF 9TH FLOOR DIAGONAL BRACE	0			

IP7\_035628

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
------------	------------------	---------	---------------------	-----------------	------------------	--------------------	-----------------

INTERFERENCE WITH NEW OVERFIRE  
AIR DUCT; EVALUATION TO  
INCLUDE ON-SITE INSPECTION &  
ANALYSIS FOR  
RELOCATION/SUBSTITUTION OF  
FOUR (4) EXISTING BRACES

\*\*NOTE: WORK IS COVERED UNDER  
TERMS & CONDITIONS  
OF CONTRACT 03-45583 &  
INCORPORATED BY  
REFERENCE HEREIN\*\*

D	SERVICES: ENGINEERING, STRUCTURAL ALTERATIONS ASSOCIATED WITH OVERFIRE AIR DUCT DESIGN SIMPLIFICATION; TO INCLUDE: DESIGN OF STRUCTURAL ALTERATIONS OF DUCT ROUTING AT THE NINTH LEVEL OF UNIT 1 & 2 BOILERS.			0			
---	--	--	--	---	--	--	--

\*\*NOTE: DETAILED DESIGN OF  
SOUTH CORNER  
SECTIONS AT THE NINTH  
LEVEL IS  
CONTINGENT ON APPROVAL  
OF REFINED  
CONCEPTUAL ESTIMATE IN  
THAT LOCATION\*\*

\*\*NOTE: DRAWINGS SUFFICIENT  
FOR PROCUREMENT AND  
FABRICATION WORK WILL  
BE PROVIDED AS PART  
OF THIS WORK\*\*

D	BOARD, ANALOG TO DIGITAL CONVERTER, 4-20MA OUTPUT, ISOLATED, 2 CHANNEL, WITH QUARTER TURN CONNECTOR,			0			
---	---	--	--	---	--	--	--

IP7\_035629

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
			FOXBORO P/N 3A2-D21B				
		D	BOARD, ANALOG TO DIGITAL CONVERTER, 4-20MA INPUT, 4 CHANNEL, WITH QUARTER TURN CONNECTOR, FOXBORO P/N 3A4-I2DA	0			
		D	ON SITE SERVICE: CODE COMPLIANCE, HARTFORD STEAM BOILER REPRESENTATIVE TO COORDINATE/APPROVE MODIFICATIONS PLAN FOR NEW OFA SYSTEM WITH TEI	0			
		D	RENTAL: BOILER TEST EQUIPMENT FOR THREE (3) MONTHS, GAS ANALYZERS, PRECISION ACCURACY, NOX-NO-NO2 (3), CO (3), CO2 (2), O2 (3), DATA LOGGER AND CONTROLLER DATA ACQUISITION SYSTEM	0			
			NOTE: SUPPLY TEST TECHNICIAN FOR INITIAL SETUP AND TRAINING				
		51287	FITTING, SS CONNECTOR	25			
		51273	FITTING, BRASS CONNECTOR	35			
		5284	TAPE, TEFLON	6			
		54183	VALVE, 00.25 BALL	1			
		D	VALVE, BALL, TUBE-TO-TUBE, 1/4" X 1/4", 3-WAY, WHITEY P/N B43XS4	0			
		D	CONNECTOR, PORT, 1/4", BRASS, SWAGELOK P/N B-401-PC	0			
		D	CABLE, INSTRUMENT, FLAME RETARDANT, SHIELDED-TWISTED, 600 V, #16 AWG, 4-PAIR, FR-XLPE/HYP OR FR-EPR/HYP, 90 DEG C MAX OPERATING TEMPERATURE, INDIVIDUAL PAIR,	0			

IP7\_035630

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
	OVERALL SHIELDED, PLANT STANDARD, ANIXTER CATALOG NO. 2RH-1604SPOS						
	D CABLE, INSTRUMENT, FLAME RETARDANT, SHIELDED-TWISTED, 600 V, #16 AWG, 1-PAIR, FR-XLPE/HYP OR FR-EPR/HYP, 90 DEG C MAX OPERATING TEMPERATURE, INDIVIDUAL PAIR, OVERALL SHIELDED, PLANT STANDARD, ANIXTER CATALOG NO. 2RH-1601POS			0			
	D CABLE, INSULATED, 600 V, FLAME RETARDANT, #12 AWG, 3-CONDUCTOR, XLPE/HYP, 90 DEG C MAX OPERATING TEMPERATURE, PLANT STANDARD, ANIXTER CATALOG NO. 2RH-1203			0			
50120	BATTERY, 001.5 VOLT			32			
50118	BATTERY, 001.5 VOLT			28			
5064	FLASHLIGHT, 2 CELL			11			
53199	COVERALL, DISPOSABLE			2			
	D SYSTEM OVERFIRE AIR, FOR UNIT 1			0			
	D INVOICE NO. 6268-1 BOILER MODEL & GENERAL ARRANGEMENT DRAWINGS MANUFACTURING DRAWINGS RAW MATERIAL ORDERED & DELIVERED			0			
	D CABLE, NEC RATED TC, INSTRUMENT, 4-PAIR CONDUCTOR, 16 AWG, 600 VOLT, 90 DEG C, XLPE INSULATION & HYPALON			0			

IP7\_035631

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
	JACKET, SHIELDED, WITH DRAIN WIRE, 3-PAIR BLACK AND WHITE, WITH NUMBERS, ANIXTER CAT NO. 2RH-1604SPOS						
48286	BUCKET, UTILITY			11			
74894	LID, 5-GAL BUCKET			10			
D	CABLE, INSTRUMENT, 600 V, 16 AWG, SINGLE TRIAD, FIRE RESISTANT, XLPE, HYPALON, 90 DEG C MAX OPERATING TEMPERATURE, ANIXTER CAT NO. 2RH1601TOS			0			
D	CABLE, POWER, 12 AWG, 4-CONDUCTOR, COATED COPPER, FIRE RETARDANT, XLPE, HYPALON, 90 DEG C MAX OPERATING TEMPERATURE, ANIXTER CAT NO. 2RH1204			0			
37779	GAS, CALIBRATION			1			
50126	PAINT, SPRAY			6			
50062	TAPE, DUCT			2			
1996	BATTERY, 001.5 VOLT			6			
D	INVOICE NO. 138799 IPSC REVISED STEEL FOR OFA			0			
35082	LAMP, SODIUM			1			
3267	FITTING, COPPER SOLDER			50			
5614	TAPE, ELECTRICAL			1			
50121	MARKER, METAL			1			
53637	STONE, SOAP			2			
D	MODIFY UNIT 1 STEAM DRUM LEVEL TAPS ON INSIDE IN ACCORDANCE WITH B&W DESIGN DRAWINGS			0			
D	BOARD, ANALOG-TO-DIGITAL CONVERTER, 4-20 MA OUTPUT, ISOLATED, 2-CHANNEL, INCLUDES QUARTER TURN CONNECTOR, FOXBORO P/N 3A2-D21B			0			

IP7\_035632

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
		2627	BOARD, FOXBORO (CCS)	0			
		D	CABLE, INSULATED, 600 V, FLAME RETARDANT, #12 AWG, 3-CONDUCTOR, XLPE/HYP, 90 DEG C MAX OPERATING TEMPERATURE	0			
		D	Stainless steel rod, grade 347 H.	0			
		D	FABRICATE AND DELIVER: DUCT WORK, TO INCLUDE THE FOLLOWING: 36"/72" TURNING VANE SET, 30"/68" RECTANGULAR DUCT SECTION, 30"/68" RECTANGULAR 90 DEG ELBOW, 68"/30" SQUARE-TO-ROUND TRANSITION, 46" ROUND 90 DEG ELBOW, 12" THROAT, AND END CAP, FLAT SHEET SIZED TO EXISTING DUCT **PER SKETCHES PERVIOUSLY SENT BY BRET KENT**	0			
		36584	WELD MATERIAL, ELECTRODE	10			
		D	TAPE MEASURE, 30' X 3/4", AUTO RETRACT, STANLEY P/N 33-430	0			
		56150	OIL, CUTTING	1			
		D	CABLE, POWER, INSULATED, 600 VOLT, FLAME RETARDANT, 4-CONDUCTOR, 12 AWG, XLPE/HYPLON, 90 DEG C MAX OPERATING TEMPERATURE	0			
		D	CABLE, INSTRUMENT, SHIELDED-TWISTED, FLAME RETARDANT, 600 VOLT, 16 AWG,	0			

IP7\_035633

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
	INDIVIDUAL PAIR,						
	OVERALL SHIELDED, 1-TRIAD						
	FR-XLPE/HYPLON OR						
	FR-EPR/HYPLON, 90 DEG C MAX						
	OPERATING TEMPERATURE						
	LAMP, SODIUM	48361		2			
	BOX, JUNCTION	50208		3			
	BOX, JUNCTION	19933		3			
	CAP, 01.50 THREADED	7738		3			
	FITTING, BULKHEAD UNION	51607		21			
	LEAD, THERMOCOUPLE	45744		1			
	GLASSES, SAFETY	71736		2			
	U-BOLT, 0.25-20 ALLOY	50985		13			
	U-BOLT, 0.25-20 ALLOY	50986		3			
	WASHER, LOCK	50815		32			
	SUIT, BAGHOUSE	72786		1			
	SHIELD, TUBE	75693		4			
	GLASSES, SAFETY	5177		0			
	CORD, PORTABLE	46943		4000		3,699.73	22,050.31
	D SAFETY SWITCH, 100 AMP,			0			
	HEAVY-DUTY,						
	600 V, SINGLE THROW,						
	NON-FUSIBLE, 3-WIRE,						
	SQUARE D P/N HU363 OR EQUAL						
	BREAKER, 00100.0 AMP	65608		8			
	STEEL, ANGLE	53478		23			
	STEEL, CHANNEL	23298		0			
	STEEL, CHANNEL	53497		40			
	CONNECTOR, CORD	76126		10			
	PAINT, SPRAY	30300		2			
	WIRE (ELECT), THHN	57589		63			
	TERMINAL, 1 HOLE LUG	5457		10			
	TERMINAL, RING TONGUE	5647		40			
	TY-RAP, CABLE	51753		149			
	TY-RAP, CABLE	50179		470			
	SHEET, LAMINATING	43272		0			
	BREAKER, 00050.0 AMP	52480		1			
	D BREAKER, 100 AMP, 2-POLE, 480			0			
02-60456-01	INSTALL TEMPORARY POWER ON THE 9TH AND 14TH FLOORS OF THE BOILER FOR BOILER OVER-FIRE AIR MODS.						



Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

WO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
			V,				
			WESTINGHOUSE, EHD P/N 2100				
		D	200 AMP WESTINGHOUSE BREAKER,	0			
			POWER PANEL, EHB 2100, 2 POLE				
			FOR A 208V PANEL.				
		62193	CONNECTOR, CORD CAP	4			
		59871	BREAKER, 00080.0 AMP	1			
		D	FLOWMETER, GAS, 10" SCALE,	0			
			RANGE SCFH 10-100,				
			1/2" NPT, DWYER INSTRUMENTS RM				
			RATE-MASTER,				
			M/N RMC-102-SSV	0			
		D	FLOWMETER, GAS, 10" SCALE,				
			RANGE SCFH 40-400,				
			1/2" NPT, DWYER INSTRUMENTS RM				
			RATE-MASTER,				
			M/N RMC-104-SSV				
02-60456-02	TIME EXPENDED FOR GARY SPERRY TO REMOVE SOOTBLOWER			0	0.00	1,595.97	1,595.97
	CAB INTERFERENCES FOR NEW SUPERHEATER UPRATE PROJ.						
02-60456-03	TIME EXPENDED ON 1/7/03 FOR TWO ELECTRIC SHOP			0	0.00	918.00	918.00
	APPRENTICES TO HELP GARY SPERRY.						
02-60456-04	REMOVE INTERFERING GUTTER FOR NEW OVER FIRE AIR			34	167.63	5,384.31	5,551.94
	DUCTWORK AND REWORK IN CONDUIT.						
		50609	ROD, ALLTHREAD				
		50618	ROD, ALLTHREAD	0			
		58400	CONDUIT, RIGID	0			
		18284	UNISTRUT, CHANNEL	0			
		58406	CONDUIT, EMT	0			
		49685	VALVE, 00.50 BALL	700	7,456.68	9,303.39	16,760.07
02-60456-05	ASSIST WITH WIRING ON BOILER OVER-FIRE AIR PROJECT						
	DURING U1 OUTAGE. WILL REQUIRE PRE-OUTAGE WORK.						
		57677	PIPE, COPPER	0			
		34954	FITTING, COPPER SOLDER	0			
		3267	FITTING, COPPER SOLDER	0			
		65672	FITTING, COPPER SOLDER	0			
		D	REDUCER, COUPLING, SWEAT,	0			
			1-1/8" X 7/8" OD, 1" X 3/4"				
			NOMINAL, COPPER,				
			JOHNSTONE P/N R53-679.				
		23955	TUBING, 00.500 OD	0			
		51219	FITTING, SS TEE	0			

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
		51211	FITTING, SS ELBOW	0			
		D	FITTING, 1/2" BULKHEAD, 1/2" TUBE X 1/2" TUBE, SWAGELOK P/N SS-810-61, SSP P/N ISS-D8BU	0			
		51294	FITTING, SS CONNECTOR	0			
		6612	ANTI-SEIZE, HI TEMP	0			
		D	HOSE, FLEXIBLE, SS, WITH 304 SS BRAID ON OUTSIDE, 316 SS CORE TUBE, AND 1/2" TUBE CONNECTOR ON BOTH ENDS, 1,500 DEG F WORKING TEMPERATURE, > 250 PSI PRESSURE RATING, SSP P/N 8CF1632FN32FNS6-23"	0			
		D	DESLAGGER, AUTOMATIC PORT, SYN-FAB P/N MSS0034	0			
		D	WALLBOX, HD, SYN-FAB P/N SAM0007	0			
		49988	PLATE, CHECKER	0			
		7739	CAP, 02.00 THREADED	0			
		25443	PIPE, SEAMLESS	0			
		57539	THERMOCOUPLE, TYPE E	0			
		57175	FITTING, BRASS CONNECTOR	0			
		77301	TUBING, 00.500 OD	0			
		2627	BOARD, FOXBORO (CCS)	0			
02-60456-06	SEND OUT FOR REBUILD, BREAKER, 80 AMPS, 3 POLES, 600 VOLT MOLDED CASE, WESTINGHOUSE #HFB3080.	D	REPAIR AND RETURN, BREAKER, CIRCUIT, MOLDED CASE, 80 AMPS, 3 POLE, 600 VOLT, WESTINGHOUSE #HFB3080. REBUILD TO LIKE NEW CONDITION, TEST AND RETURN.	0	0.00	0.00	0.00
02-60456-07	INSTALL SCAFFOLDING AS PER DARWIN BILLS NEEDS AND INSTRUCTIONS, CONTACT DARWIN			0	0.00	299.50	299.50
02-60456-08	UNIT 1 PREOUTAGE: DISCONNECT AND REMOVE ELECTRICAL FROM N/S 9TH FL WALL BLOWERS.			0	0.00	618.97	618.97
02-60456-09	REPBUILD AND/OR REPAIR 0050.0 AMP BREAKER.			0	0.00	0.00	0.00
02-60456-10	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR PHIL HAILES)	76469	ICE, CUBED	397	4,064.07	459.36	4,523.43
		5057	SEAL, OIL	0			
		5707	RAGS, COTTON	50			

IP7\_035636

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
		41973	CAN, SAFETY	2			
		50744	CLAMP, WIRE ROPE	8			
		36655	PLANK, SCAFFOLDING	20			
		50742	CLAMP, WIRE ROPE	12			
		23467	VALVE, 01.00 GLOBE	0			
		45826	VALVE, 01.00 GLOBE	1			
		23316	STEEL, ANGLE	20			
		15123	ELBOW, 02.00 SOCKETWELD	2			
		7494	CAP, 02.00 SOCKETWELD	1			
		45078	REDUCER, 02.00 THREADED	1			
		72785	SUIT, BAGHOUSE	1			
		53523	STOCK, SHIM	1			
		12613	TEE, 00.75 THREADED	2			
		12803	TEE, 00.75 THREADED	2			
		52104	METAL SCREW, 0.25 SELF-DRILL	1000			
		52105	METAL SCREW, 0.25 SELF-TAP	1000			
		52106	METAL SCREW, 0.25 SELF-TAP	1000			
		52107	METAL SCREW, 0.25 SELF-TAP	1000			
		77300	SCREW, METAL SELF-TAPPING	2000			
		60945	STAPLE, WIDE CROWN	0			
		22466	TUBING, 02.50 OD	0			
		18345	U-BOLT, CONDUIT/PIPE	8			
		7442	STEEL, ANGLE	100			
		51342	CAP SCREW, 0.250-20	10			
		50691	BOLT, 0.625-11 SS	92			
		53346	CRAYON, TEMILSTICK	5			
		53345	CRAYON, TEMILSTICK	3			
		16041	NIPPLE, 00.75 THREADED	1			
		57341	LAMP, METAL HALIDE	2			
		71474	REFRACTORY, RAMABLE	0			
		38189	NUT, 000.625	20			
		50716	NUT, 000.625	0			
		50617	ROD, ALLTHREAD	4			
		55730	WELD MATERIAL, CODE ELECTRODES	50			
		1998	EYEGLOSS, CLEANER	0			
		31161	STATION, CLEANING	2			
		53407	STEEL, ROUND	30			
		61057	ELBOW, 01.00 SOCKETWELD	2			
		15132	ELBOW, 01.00 SOCKETWELD	1			

IP7\_035637

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
		56171	PIPE, SEAMLESS	4			
		50099	TAPE, ELECTRICAL	1			
		50821	WASHER, FLAT	274			
		52050	WASHER, FLAT	200			
		23350	STEEL, ROUND	72			
		50118	BATTERY, 001.5 VOLT	6			
		50115	BATTERY, 001.5 VOLT	6			
		50126	PAINT, SPRAY	3			
		10989	ELBOW, 02.00 SOCKETWELD	8			
		55731	WELD MATERIAL, CODE ELECTRODES	50			
		5273	WELD MATERIAL, ELECTRODE	50			
		13934	ELBOW, 02.50 BUTTWELD	1			
		50902	PIN, COTTER	2			
		53655	WELD MATERIAL, ELECTRODE	100			
		41416	COMPOUND, SEALANT	6			
		15199	ELBOW, 01.00 SOCKETWELD	5			
		10985	ELBOW, 01.00 SOCKETWELD	10			
		7935	COUPLING, 01.00 SOCKETWELD	6			
		48404	U-BOLT,	12			
		18342	U-BOLT, CONDUIT/PIPE	12			
		50077	COMPOUND, SEALANT	4			
		51000	BLANKET, FIRE	42			
		54713	STEEL, TUBING	0			
02-60456-11	PROVIDE I&C SUPPORT IN OVER FIRE AIR PROJECT. TUBING, WIRING, INSTALLATION AND TESTING WILL BE REQUIRED FOR CAMS AIR MONITOR SYSTEMS.			0	0.00	0.00	0.00
02-60456-12	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR BRET KENT) FOR SAFEWAY SCAFFOLD	3320	PROPANE, GAS	82	158.58	0.00	158.58
		76469	ICE, CUBED	32			
		5282	TAPE, ELECTRICAL	2			
		50062	TAPE, DUCT	1			
		32724	FUEL, UNLEADED GAS	12			
02-60456-13	PROVIDE ELECTRICAL SUPPORT OF THE OVER FIRE AIR PRODJECT. REMOVE LIGHTS ETC.	51720	TOWEL, CELLULOSE	1	3.42	808.73	812.15
02-60456-14	TIME EXPENDED FOR OPERATORS ASSISTING PHIL HAILES DURING THE UNIT OUTAGE.			0	0.00	9,729.15	9,729.15
02-60456-15	RETURN PRINTED OUTPUT BOARD TO FOXBORO FOR REPAIR/REPLACEMENT.	D	REPAIR/REPLACE AND RETURN: BOARD, PRINTED OUTPUT FOXBORO P/N 3A2-D2I IPSC STOCK	0	0.00	0.00	0.00

IP7\_035638

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
			#2627				
02-60456-16	UNIT 1 "OVER-FIRE COST TRACKER" FOR BOILER PERFORMANCE TESTING, (AARON NISSON)	D	UNIT 1 BOILER PERFORMANCE TESTING FOR PRE AND POST OUTAGE MODIFICATIONS (OVERFIRE AIR ND PLATEN EXTENSION) **TEST EQUIPMENT RENTAL FROM PGT BILLED ON A MONTHLY BASIS**	5	51,220.25	0.00	51,220.25
		D	BOILER PERF TEST EQUIPMENT RENTAL 1ST MONTH EQUIPMENT RENTAL FOR 3 SETS- O2, CO, CO2 & NOX, PLUS DATA ACQUISITION SYSTEM	0			
		D	TUBING, IMPERIAL, POLYFLO, THERMOPLASTIC POLYETHYLENE, NATURAL, 3/8" OD, 66-D, 100 FT/RL	0			
		61520	VALVE, BALL	0			
		D	DESICCANT, T.H.E., 100% INDICATING, 6-8 MESH, EM SCIENCE P/N EM-DX0017-1, 4/CS	0			
		D	REGULATOR, 2-STAGE, FOR 350 CGA TANK CONNECTION, BRASS, US WELDING P/N APE-330-350, 3-30# DELIVERY	0			
		D	SECOND MONTH BOILER TEST EQUIPMENT RENTAL FOR UNIT 1 PRE-OUTAGE BASELINE (STATE UDAQ REQUESTED), ALSO INCLUDES MANPOWER SUPPORT	0			
		D	Rental of CO gas analyzers (2) for boiler acceptance testing (plus test required testing) We have overranged original analyzers which were set for 1000 ppm, replacements will be	0			

IP7\_035639

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
			10,000ppm (or 1.0%) Reference quote from PGT P03-1076.				
		D	CO Calibration gas, primary standard, CO 10,000 ppm (balance N2) for Boiler Performance Testing (had similiar PO#03-31168) for 500 ppm gas from AirGas Intermountain, Avery McFarland (801) 288-5017, cell (801) 541-5334	0			
02-60456-17	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR KEN NIELSON) FOR CONTROLS INSTALLATION	50810	NUT, 000.3125	184	572.85	0.00	572.85
		50816	WASHER, LOCK	0			
		50823	WASHER, FLAT	0			
		50986	U-BOLT, 0.25-20 ALLOY	0			
		50821	WASHER, FLAT	0			
		50815	WASHER, LOCK	0			
		50809	NUT, 000.250	0			
		51239	FITTING, SS UNION	0			
		52120	CLAMP, WORM GEAR	0			
		51002	TAPE, INSULATION	0			
		50817	WASHER, LOCK	0			
		50108	ANTI-SEIZE, LO TEMP	0			
		31334	FITTING, SS TUBE ADAPTER	0			
		51109	FITTING, SS BULKHEAD	0			
02-60456-18	FABRICATE DOOR FRAME FOR NEW OVERFIRE AIR DOORS. (PHIL HAILES)	33021	STEEL, CHANNEL	106	371.24	1,055.26	1,426.50
		66252	STEEL, CHANNEL	0			
		29189	STEEL, PLATE	0			
02-60456-19	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR KEN NIELSON) FOR MATERIALS USED	54713	STEEL, TUBING	144	320.77	0.00	320.77
		19911	UNISTRUT, CHANNEL	0			
		43101	UNISTRUT, CHANNEL	0			
		18284	UNISTRUT, CHANNEL	0			
		25438	PIPE, SEAMLESS	0			
		7737	CAP, 01.25 THREADED	0			
		25440	PIPE, SEAMLESS	0			
		7738	CAP, 01.50 THREADED	0			

IP7\_035640

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

MO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
02-60456-20	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR PHIL HAILES) FOR WINDBOX DUCT INSTALLATION	D	OVERFIRE AIR DUCT MECHANICAL/STRUCTURAL TIME AND MATERIAL WORK BY TEI, TO MAKE MODIFICATIONS BEYOND ORIGINAL SCOPE OF CONTRACT **CONTRACT ADMINISTRATOR, PHIL HAILES**	108	145.80	0.00	145.80
		50901	PIN, COTTER	0			
		3156	WELD MATERIAL, ELECTRODE	0			
		5273	WELD MATERIAL, ELECTRODE	0			
		12159	TEE, 02.00 SOCKETWELD	0			
02-60456-21	INSTALL TEMP. POWER IN THE UNIT TWO BOILER AREA AS IT WAS IN THE UNIT ONE BOILER FOR THE OVER FIRE AIR PROJECT.			0	0.00	0.00	0.00
02-60456-22	RETROFIT BOILER VENT FAN 44 AND DUCT WORK IMPACTED BY OVERFIRE AIR MODIFICATION	29494	TRANSMITTER, TEMPERATURE	7	73.05	0.00	73.05
		62221	SWITCH, DIFF.PRESSURE	0			
		D	TUBE, SENSING, AIR FLOW, JOHNSON CONTROLS P/N FTG18A600R	0			
		D	FLANGE, SINGLE, JOHNSON CONTROLS P/N T-800-1603	0			
		D	ASSEMBLY, TEST PROBE, JOHNSON CONTROLS P/N JC 5361	0			
		30552	COMPOUND, SEALANT	0			
		54203	BANDING, MATERIAL	0			
02-60456-23	UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER" (FOR PHIL HAILES) FOR HVAC DUCT RELOCATION	50638	ROD, ALLTHREAD	87	206.88	564.38	771.26
		53506	STEEL, SHEET	0			
		30300	PAINT, SPRAY	0			
02-60456-24	RETURN PRINTED OUTPUT BOARD TO FOXBORO FOR REPAIR/REPLACEMENT.	D	REPAIR/REPLACE AND RETURN: BOARD, PRINTED OUTPUT FOXBORO P/N 3A2-D2I IPSC STOCK #2627	0	0.00	0.00	0.00
					=====	=====	=====
					1,622,875.89	80,764.61	1,703,640.50

IP7\_035641

Costs for WO #02-60456-0 AND ALL ASSOCIATED SUBS

NO.NO.....	Description.....	Part No	Part Noun Qual.....	Part Qty Issued	Tot Material Act	Act Tot Labor Cost	Actual Tot Cost
25 records listed.							