

EQUIPMENT BID AND RECORD

USE 24HR TIME FORMAT

Requested by Aaron Nissen Div. IPSC Submitted by _____
 Sec. IGS Operator _____ Time _____ Date _____

☐ Out of Service Div. IPSC
☐ Clearance TO Garry Christensen/ Aaron Nissen Sec. IGS
☒ O.K. Responsible Party _____

EQUIPMENT REQUESTED: Unit 1 Boiler Overfire Air Tests,, at 950 MW gross-
3 days, MStm Temp 1005 F/ HRH 1005 F/ throttled conditions.

NATURE OF WORK: State of Utah Required Testing for the Overfire Air System

BID Time

FROM: Wednesday 06:30- 19:00 MDST 06/04/03 **TO:** Friday 06:30- 19:00 MDST 06/06/03
 Time Date Time Date

WORK Time

FROM: Wednesday 07:00- 18:30 MDST 06/04/03 **TO:** Friday 07:00- 16:30 MDST 06/06/03
 Time Date Time Date

MST=Mountain Standard MDST=Mountain Daylight PST=Pacific Standard PDST=Pacific Daylight

PREPARATION REQUIRED: Throttle Press& valve position as needed for load / Main Steam Temp 1005F/
Hot Reheat 1005 F, 7 pulverizer operation (pulv H o/s). Boiler (in local), control reheat temps
with bias dampers (no reheat sprays), no sootblowing during each test period of 2 hours),
minimize convection pass sootblowing prior to each test (previous shift) so able to achieve Mstm
& HRH temps at 950 MW, main steam temperature control by sprays is ok (but best to minimize, no
prim sprays if possible)), no boiler drum blowdown during the test. Remove all pulverizer and
fan biases. Isolate Unit 1 CRH to aux steam supply.

BID APPROVED:

OPS Supv. _____ Removed by _____
 Time Date Time Date

Supt. _____ Issued to _____
 Time Date Time Date

Dispatcher _____ Returned by _____
 Time Date Time Date

EQUIPMENT NORMAL: _____ By _____
 Time Date Operator Supv.

Remarks: _____