

EQUIPMENT BID AND RECORD

USE 24HR TIME FORMAT

Requested by Aaron Nissen Div. IPSC
 Sec. IGS Submitted by _____ Operator _____ Time _____ Date _____

☐ Out of Service☐ ClearanceTO Garry Christensen/ Aaron NissenDiv. IPSCSec. IGS☒ O.K.

Responsible Party _____

EQUIPMENT REQUESTED: Unit 1 Boiler Performance Test Bids, at 950 MW gross-
week 1- day 2,3,4,&5, MStm Temp 1005 F/ HRH 1005 F/ throttled conditions

NATURE OF WORK: Boiler Performance Diagnostics, Tuning and Balancing
Testing for the Overfire Air and SH Platen Extension (see Test Setup).

BID Time

FROM: Tuesday 0700- 19:00 MDST 04/29/03 **TO:** Friday 07:00- 1900 MDST 05/02/03
 Time Date Time Date

WORK Time

FROM: Tuesday 0700- 19:00 MDST 04/29/03 **TO:** Friday 07:00- 1900 MDST 05/02/03
 Time Date Time Date

MST=Mountain Standard MDST=Mountain Daylight PST=Pacific Standard PDST=Pacific Daylight

PREPARATION REQUIRED: Throttle Press& valve position as needed for load / Main Steam Temp 1005F/
Hot Reheat 1005 F, 7 pulverizer operation. Boiler (in local), control reheat temps with bias
dampers (no reheat sprays), no sootblowing during each test period of 2 hours), minimize
convection pass sootblowing prior to each test (so able to achieve Mstm & HRH temps at 950 MW),
main steam temperature control by sprays is ok (but best to minimize), no air preheat, no boiler
drum blowdown during the test. Remove pulverizer, and fan biases. Isolate Unit 1 CRH to aux
steam supply and route all building heat (if in service) drains to Unit 2.

BID APPROVED:

OPS Supv. _____ Time _____ Date _____ Removed by _____ Time _____ Date _____

Supt. _____ Time _____ Date _____ Issued to _____ Time _____ Date _____

Dispatcher _____ Time _____ Date _____ Returned by _____ Time _____ Date _____

EQUIPMENT NORMAL: _____ Time _____ Date _____ By _____ Operator _____ Supv. _____

Remarks: _____