

NOTES:

- 1) Fly Ash Samples- need to be taken during each test period (need support of 2 Operators for fly ash sample collection). Fly Ash Hoppers need to be pulled down prior to the test (night shift) and between each test point. ISG will be collecting the fly ash samples at each test points. All fly ash hopper rows need to be available (no maintenance work)
- 2) Coal Samples will also be taken at each test point at the coal feeder inlet (new test coal sample collection ports). Note: there may be a certain amount of coal spillage created while collecting these coal samples.
- 3) Bottom ash samples will also be collected during some of the tests.
- 4) Do not washdown boiler in the backpass areas, due to test equipment, analyzers and computers.
- 5) PI system – needs to be up and running, no downtime or backups
- 6) CEM system – PI interface needs to be working