

WO #02-60456-0 AND ALL ASSOCIATED SUBS

| MO.NO.....  | Description.....   | Crew No |
|-------------|--|---------|
|             | (FOR KEN NIELSON) FOR MATERIALS USED   |         |
| 02-60456-20 | UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER"   | 81      |
|             | (FOR PHIL HAILES) FOR WINDBOX DUCT INSTALLATION  |         |
| 02-60456-21 | INSTALL TEMP. POWER IN THE UNIT TWO BOILER AREA AS<br>IT WAS IN THE UNIT ONE BOILER FOR THE OVER FIRE<br>AIR PROJECT.  | 63      |
| 02-60456-22 | RETROFIT BOILER VENT FAN 44 AND DUCT WORK IMPACTED<br>BY OVERFIRE AIR MODIFICATION   | 63      |
| 02-60456-23 | UNIT 1 "OVER-FIRE CONTRACTOR COST TRACKER"<br>(FOR PHIL HAILES) FOR HVAC DUCT RELOCATION   | 81      |
| 02-60456-24 | RETURN PRINTED OUTPUT BOARD TO FOXBORO<br>FOR REPAIR/REPLACEMENT.  | 89      |
| 02-60456-25 | OPEN / CLOSE ACCESS DOORS TO THE NEW OVERFIRE AIR<br>DUCT FOR INSPECTION DURING MINI-OUTAGE.   | 157     |
| 02-60456-26 | INSTALL NEW BEARINGS ON THE OVERFIRE AIR DAMPER<br>SHAFTS. TRACKING WORK ORDER FOR (PHIL HAILES).<br>PIPE / POPPET VALVE FLANGE GASKET REPLACED.   | 157     |
| 02-60456-27 | FABRICATE 4 ea SLAG HAMMERS PER THE ATTACHED<br>DRAWING.   | 57      |
| 02-60456-28 | PROVIDE SCAFFOLD AND INSULATION SERVICES TO REPAIR<br>DAMAGED AND MISSING INSULATION ON THE SOOTBLOWER<br>DRAINS PIPING.   | 97      |
| 02-60456-29 | UNIT 1 OVER FIRE AIR, RE-INSTALL CDR 175 JORDAN<br>DRIVE GEAR BOX.   | 57      |
| 02-60456-30 | UNIT 1 OVER FIRE AIR, REPLACE THE JORDAN DRIVE FOR<br>CDR 175.   | 91      |
| 02-60456-31 | Install Replacement 1/3 OFA Damper Drives.<br>Commence work after receipt of replacement drives.<br>Will require I&E disconnection of existing<br>drives, mechanical removal of existing drives and<br>mounting of replacement drives, and I&E<br>reconnection of new drives with amplifier line-up.<br>See Ken Nielson or Phil Hailes if questions. | 91      |
| 02-60456-32 | INSTALL REPLACEMENT 1/3 OVER FIRE AIR DAMPER<br>DRIVES PER ENGINEERING REQUEST   | 57      |
| 02-60456-33 | TEMP. REPAIR BEARINGS ON THE OVERFIRE AIR DAMPER<br>SHAFTS. TRACKING WORK ORDER FOR (PHIL HAILES).<br>PIPE / POPPET VALVE FLANGE GASKET REPLACED.  | 57      |

IP7\_039423