

From: Jeff.Keiser@CH2M.com
To: [Saric, James](#)
Cc: BUCHOLTZP@michigan.gov; Dave.Shekoski@CH2M.com
Subject: Kalamazoo River Area 3 Field Oversight July 19,2013
Date: Sunday, July 21, 2013 3:14:42 PM

Friday, July 19, 2013

On site today: AMEC, CDM and CH2M HILL.

Adherence to the Sampling Plan:

- No deviations from the plan were observed.

Work Completed Today:

- AMEC completed the final residential area floodplain soil DU on Friday: DU-09 (54-202-007-00 at 308 Water Street).
- General discussion between AMEC, CDM and CH2M HILL on sediment sampling to be performed on Monday, July 22nd. AMEC will collect Lexan core samples of the residential area bank with 3-inch diameter cores driven by slide hammer (~30 pounds, estimated weight).

Other Information:

- Samples have been stored in coolers and kept cool with ice.
- Samples were scheduled to be picked up by a lab courier at a pre-determined time and location (off-site and not observed). The laboratory performing the analytical work is Test America – North Canton.
- AMEC, CDM and CH2M HILL left the site at 11:10 EDT

H&S Concerns: Heat and poison ivy (very heavy, but in isolated locations on the property and fairly easy to avoid)

Final Comments: None

Jeff Keiser
Project Manager
135 S. 84th Street, Suite 400
Milwaukee, WI 53214
Direct – 414 847-0382
e-Fax -- 414 454-8766
Mobile 414 467-4893
www.jkeiser@ch2m.com
Solutions without Boundaries