

**Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report**

Date: Monday, October 14, 2019

Personnel On-Site:

EPA OSC – Peter Lisichenko

START V – Sean Quinn

ERRS Contractor: Guardian Environmental Services (GES)

Weather: Partly Cloudy, 10% chance of rain, Lo: 63°F, High: 71°F, Winds: 5-10 mph, due SSE, 86% humidity.

Health and Safety: Safety topics included: being aware of slips, trips, and falls, site traffic and heavy equipment awareness, cold stress, using proper personal protective equipment (PPE), and radiation hazards.

Activities Completed:

1. ERRS completed moving the perimeter fence around the work zone to ensure adequate space between work zones and the parking lot area.
2. Julies Toiles delivered two port-a-johns and a hand wash to the Site.
3. ERRS cleared vegetation in Area 12 in preparation for Site activities.
4. ERRS moved clean Soil from Area 12 to Area 09.
5. At the end of the work day, START V uploaded field data to the EPA internet share point site designated for the Site.

Planned Activities for October 15, 2019:

1. ERRS will begin to remove contaminated soil from Area 09.
2. START V will begin Site air monitoring at various locations to be determined at the start of each work day.
3. START V will begin screening soil in Area 09 via Ludlum 2241 with 3x3 NaI scintillator to ensure radiation contamination has been removed below the site-specific action level.

**Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report**

Soil Excavation Data:

Soil Volume Excavated Today (In Cubic Yards)	0
Cumulative Soil Volume Excavated (In Cubic Yards)	0
Total Number of Disposal Trucks Today	0
Total Number of Disposal Trucks To Date	0
Number of Backfill Trucks Today	0
Number of Backfill Trucks To Date	0

**Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report**

Site Photographs



View of ERRS clearing vegetation near the tree line in Area 12.



A view of ERRS moving the perimeter fence to ensure the work zone is adequate in size.