

United States
Department of the Interior
Osage Indian Agency
Pawhuska, Oklahoma

Date: May 30, 2012**Application For the Operation or Report on Wells**

Mr. Gary Weyl

Kewanee-Myers

3/25/1968

\$250.00

(Commencement money paid to whom)

(Date)

(Amount)

Well No.: 1(SWD) is located 330 Ft. from S line and 330 Ft. from E line

NW/4 of Sec 29

24N

4E

Osage County, Oklahoma

(¼ Sec. & Sec. No.)

(Twp)

(Range)

The elevation of the GL above sea level is 1007 Ft.

OS# 0052

Use This Side to Request Authority for Work

(Three Copies Required)

Notice of Intention To:

- Drill..... ☐
 Plug..... ☐
 Deepen or plug back.. ☐
 Convert..... ☐
 Pull or alter casing..... ☐
 Formation Treatment.. ☐
 ☐

Details of Work

Drilling applications will state proposed TD & horizons to be tested. Show size & length of casings to be used. Indicate proposed mudding, cementing & other work.

Plugging applications shall set forth reasons for plugging & detailed statement of proposed work.

Plugging will not commence until 10 days following approval date unless authority granted for earlier commencement.

A \$15.00 plugging fee is also required with each application to plug.

 Bbbs oil Bbbs water in 24 hrs

I understand that this plan of work must receive approval in writing of the Osage Indian Agency before operations may be commenced.

Lessee:

Signature: _____

Title: _____

Address: 701 Cedar Lake Blvd., Oklahoma City, Oklahoma 73114**Use This Side To Report Completed Work**

(One Copy Required)

Character of Well (oil, gas or dry)**Injection**

Subsequent Report of:

- Conversion..... ☐
 Formation Treatment.. ☒
 Altering casing..... ☐
 Plugging Back..... ☐
 Plugging..... ☐

Details of Work & Results Obtained

MIRU. POOH w/tbg & pkr. RIH w/3-3/4" bit, bit sub, 10-3 1/8" drill collars & 111 jts 2-3/8" tbg. Tagged fill @ 3718'. RU Power Swivel. Drilled down to 3837' and circulated hole clean. Cleaned out a total of 119'; had scale & gyp & iron-sulfide in returns. POOH w/BHA. RIH w/bit & tbg. Drilled and washed down to TD of 4262'. Circ hole clean. Returns were scale, gyp, iron-sulfide. Drilled to 4272' & bit started getting rubber and pieces of metal in returns. Couldn't drill down metal piece. RIH w/3-3/4" junk basket, sub, change over & WS. Set down @ 4272' and circulate hole clean. POOH w/WS & junk basket. (OVER)

Work commenced: 5/11/2012Work completed: 5/25/2012

(Continue on reverse if necessary)

This block for plugging information only**Casing Record**

Size	In Hole When Started	Amt. Recovered	If Parted	How
			Depth	

Original TD _____

Lessee: Chaparral Energy, L.L.C.By: Erwin Pino

Erwin Pino

Regulatory Engineer

Subscribed and sworn to before me this 5th day of June, 2012