



[All POL/SITREP's for this site](#)

Turkey Brook Oil Site
Oakville, CT - EPA Region I
POLREP #1
Initial

[Printer Friendly Version](#)

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Turkey Brook Oil Site - Removal Polrep
Initial Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region I

Subject: **POLREP #1**
Initial
Turkey Brook Oil Site

Oakville, CT
Latitude: 41.5981610 Longitude: -73.0754130

To: Dave Deegan, USEA R1
Polrep Distribution, USEPA-R1

From: Mia Pasquerella, OSC

Date: 8/26/2013

Reporting Period:

1. Introduction

1.1 Background

Site Number:	Z1D7	Contract Number:	EP-W-08-062
D.O. Number:		Action Memo Date:	
Response Authority:	OPA	Response Type:	Emergency
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	8/23/2013	Start Date:	8/21/2013
Demob Date:		Completion Date:	
CERCLIS ID:		RCRIS ID:	
ERNS No.:		State Notification:	Request for Assistance
FPN#:	E13104	Reimbursable Account #:	

1.1.1 Incident Category

Emergency Response with follow up Oil Spill Clean Up.

1.1.2 Site Description

The Turkey Brook Oil Site is a property with an active commercial building located at 20 McLennan Drive, Oakville, Connecticut. The building contains an automotive parts manufacturing business. The business is operating on the property as a tenant.

1.1.2.1 Location

The site is located at 20 McLennan Drive in Oakville, Connecticut. The site is immediately surrounded by industrial properties with residential properties within 1/4 mile radius. It is bordered to the west by Turkey Brook and various industrial properties, to the north by McLennan Drive, the east by industrial properties, and to the south by residential properties. According to the information in GIS ArcMap 10.1, there are 768

people within 1/4 mile, 1,999 people within 1/2 mile, and 6,468 within 1 mile of the site.

1.1.2.2 Description of Threat

Due to various oil releases at the facility over time, there is currently a layer of oil on top of the groundwater underneath the facility. This is causing oil to escape out of the banks of Turkey Brook resulting in a sheen on the water. Currently, there is a temporary system in place to separate and collect the oil from the groundwater. The threat of a discharge to Turkey Brook will continue until the source area is properly addressed and removed. Turkey Brook is a navigable waterway which leads to the Steele Brook which leads to Wattles Brook which leads to Lake Winnemaug. There are currently 14 drums full of recovered oil on site that were collected from the groundwater and the brook through the oil clean up work conducted by CTDEEP. These drums will continue to pose a potential threat to the water body until sent off site for disposal at a regulated disposal facility.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

N/A

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

On August 31, 2012 a sheen was reported in Turkey Brook, in an area which is located between two manufacturing facilities. To the east of Turkey Brook is Quality Automatics and to the west is Rintec Corporation. The sheen was reported to the Connecticut Department of Energy and Environmental Protection (CTDEEP). The CTDEEP sent a responder to the scene to gather more information and investigate the potential source of the spill. Upon arrival at the scene, the CTDEEP deployed absorbent boom to mitigate further impact from the spill. The CTDEEP responder and the CTDEEP Site Assessment and Support Unit performed a subsurface investigation to determine the source of the oil released. They were able to confirm that the oil released was coming from oil floating on top of the groundwater which was migrating from underneath the building occupied by Quality Automatics at 20 McLennan Drive, making the operator of this facility the Potentially Responsible Party (PRP). Following the subsurface investigation, CTDEEP met with the owner of the business and toured the facility to observe operations. While observing the operations at the facility, a 55 gallon drum was knocked over by an employee. The employees promptly cleaned up the spill by sweeping the oil into a corner of the building then proceeded to apply speedi-dry. The CTDEEP representative expressed concern regarding their clean up procedures and investigated the area where the oil and oily debris was stored. The CTDEEP representative noticed a gap between the floor and the wall which would provide a pathway for the oil to migrate into the soil and onto the groundwater. It was determined that this clean up procedure had been in place for a length of time and that the amount of oil that had been released over time was unknown. In addition to the questionable clean up procedures, the operations and oil storage in the area appeared to be contributing to the problem via a cracked oil hose that was leaking product onto the floor in this same area. The owner of Quality Automatics assumed responsibility for the release and agreed to implement clean up and remediation actions with CTDEEP providing agency oversight.

On October 9, 2012, the PRP contacted the CTDEEP, notifying them that they were financial unable to continue clean up actions at the site. CTDEEP reported to the site, noticed a visible sheen on the water, and called the National Response Center to report the incident. CTDEEP assumed control of the response and proceeded with boom deployment and associated clean up actions. Clean up actions consisted of continual replacement of absorbent boom in three locations on Turkey Brook and the installation of an oil recovery system. The oil recovery system includes two wells with an oil sensor and a pump which pumps oil off of the surface of the groundwater when the sensor is triggered. This system collected approximately 250 gallons of oil which is currently being stored in a secure location on site in 55 gallon drums.

On July 25, 2013, CTDEEP requested assistance from the US EPA with the source removal actions currently on going at the site. After obtaining signed access agreements from the tenant and the property owner, US EPA and CTDEEP performed a site walk on August 21, 2013. The EPA On Scene Coordinator (OSC) observed a sheen on the water that was being contained by two layers of absorbent boom. The absorbent boom in two of the three deployment areas was completely saturated and potentially contributing to the current sheen. The water level of Turkey Brook was observed to be low, providing a conduit for additional oil to be released from the banks of the brook. The CTDEEP and EPA met with the tenant and property owner where they provided verbal confirmation to have EPA assume responsibility of the clean up actions due to a lack of funds and resources from both the PRP and the CTDEEP. On August 22, 2013, the OSC initiated an emergency action to remediate the visible sheen on Turkey Brook and to prevent further oil from migrating and contaminating areas downstream from the site. On August 23, 2013 the tenant and the property owner signed the Notice of Federal Assumption of Responsibility (NOFAR) which allows EPA to conduct response activities as appropriate to mitigate the actual release and the threat of further release at the site.

2.1.2 Response Actions to Date

Emergency response actions were initiated by the OSC due to the substantial threat of a discharge from the saturated absorbent boom and the oil sheen on the water. The activities consisted of the following:

- Mobilize appropriate personnel, equipment, expendable, utilities, and supplies.
- Remove oil contaminated absorbent boom from three locations on Turkey Brook.
- Replace oil contaminated absorbent boom with clean absorbent boom in the three locations. Use the already established anchor points on the bank of Turkey Brook.
- Remove any visible oil sheen from Turkey Brook using appropriate absorbent material.
- Store any oil or oily debris collected in material appropriate containers on site in a secure location. Containers will be marked appropriately for material identification and disposal.
- Ensure that the drums containing oil that are currently being stored on site are secure and do not continue to pose a substantial threat of a discharge to Turkey Brook. Take appropriate steps to secure the drums, as deemed necessary.
- Demobilize all equipment, supplies and personnel as resources are no longer needed at the site.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

The owner of the property has been identified as a PRP as well as the tenant who owns Quality Automatics, which is currently operating at the site.

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>

2.2 Planning Section

2.2.1 Anticipated Activities

EPA will continue to work with CTDEEP and the PRP to define the extent of contamination under the building, maintain the temporary oil collection system, maintain the absorbent boom locations in Turkey Brook, take the appropriate steps to remove the source of the contamination, and return the site to pre-removal activity conditions. EPA will also be working with the facility on Spill Prevention, Control, and Countermeasure (SPCC) compliance.

2.2.1.1 Planned Response Activities

Oil clean up activities will include defining the extent of the plume area and associated oil clean up activities that may include but are not limited to soil excavation and insitu treatment of the oil.

2.2.1.2 Next Steps

Additional groundwater wells and groundwater samples will be taken to determine the extent of contamination.

2.2.2 Issues

No issues have been identified at this time.

2.3 Logistics Section

N/A

2.4 Finance Section

2.4.1 Narrative

On August 22, 2013, the OSC processed a request to the National Pollution Fund Center (NPFC) through CANAPS for a Federal Project Number (FPN) to initiate the emergency response actions at the site. The NPFC assigned the site FPN# E13104 with an initial ceiling of \$30,000.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$25,000.00	\$0.00	\$25,000.00	100.00%
Intramural Costs				
USEPA - Direct	\$4,500.00	\$0.00	\$4,500.00	100.00%
USEPA - InDirect	\$500.00	\$0.00	\$500.00	100.00%
Total Site Costs	\$30,000.00	\$0.00	\$30,000.00	100.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

The EPA Regional Health and Safety Officer is Anthoney Honnellio. A site specific Health and Safety Officer will be the OSC.

2.5.2 Liaison Officer

The OSC will serve as the Liason for all site activities.

2.5.3 Information Officer

Position assignment is still to be determined.

3. Participating Entities

3.1 Unified Command

N/A

3.2 Cooperating Agencies

Connecticut Department of Energy and Environmental Conservation (CTDEEP)

4. Personnel On Site

1 Response Manager
3 Laborers

5. Definition of Terms

N/A

6. Additional sources of information

6.1 Internet location of additional information/report

N/A

6.2 Reporting Schedule

N/A

7. Situational Reference Materials

N/A

| [web sites](#) | [regional web sites](#) | [profile](#) | [bulletins](#) | [images](#) | [documents](#) | [Pol/Sitreps](#) | [contacts](#) | [links](#) |