

TE-PUFPLUS Hi-Vol PAH Air Sample Data Form

Sample Information

Full Site Name: Portage Hwy 12

Site Abbreviation PTG

Deployment No. 27

Field Deployment and Recovery

Field Deployment Technician Name Scott Keller Setup Date/Time 9/8/21 13:00
EST

Sample Run Date 9/9/21 Flow Conditions should be STD. Flow Rate should be 225 liters/min.

Once all necessary fields in Timer screen have been set, 3 things should happen:

- ☒ Green power light should start to blink;
- ☒ Timer countdown should start indicating when sampling run will commence;
- ☒ Status on main screen should change to "Waiting".

Field Recovery Technician Name Scott Keller Recovery Date/Time 9/10/21 10:25
EST

Q _{std} Avg. Flow (liters/min)	<u>216</u>	Actual Start Date/Time	<u>9/9/21 0:00</u>
CV	<u>0.23</u>	Actual Stop Date/Time	<u>9/10/21 0:30</u>
Q _{std} Volume (m ³)	<u>317.98</u>	T _{amb} Avg (°C)	<u>20.6</u>
Elapsed Time (HH:MM)	<u>24:30</u>	P _{amb} Avg (mmHg)	<u>742</u>
Flags? Expected flags: Completed, Q _{std} .			

Sample Status: VALID VOID (circle one) VOID Reason: _____

Site Observations

Run Day Temperatures: High 75 Low 54 Source: Weather Channel

Run Day Precipitation: 0

Run Day Wind/Wind Direction: NNE 9 mph

Run Day Sky Cover: Mostly Sunny

Unusual Events? (fires, major storms, construction, etc.): _____

Maintenance

Check all that apply.

Weekly Checks:

- ☒ Power cords/plugs ok?
- ☐ Gaskets ok?
- ☒ Shelter ok?
- ☒ Tubing ok?
- ☒ Timer ok?
- ☒ Debris removed?

Monthly Checks: (after 5th sample run of the month)

- ☐ Sampling head cleaned with Kim wipes?
- ☐ Pictures of site logbook taken?
- ☐ Completed TE-PUFPLUS One-Point Flow Check Form?
- ☐ Temperature sensors within $\pm 2^{\circ}\text{C}$ of transfer standard?
- ☐ Pressure sensor within ± 10 mmHg of transfer standard?
- ☐ One-point flow verification within $\pm 10\%$ of Q_{std} PUFPLUS ($0.225 \frac{\text{m}^3}{\text{min}}$)?

Maintenance Notes: