

**BAYONNE BARREL & DRUM****REPORT #** 25**O.S.C.** JOE COSENTINO  
**R.M.** M.R.ELLIS**DATE:** 10/28/94

**DESCRIPTION OF DELIVERY ORDER:** Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

**LOCATION OF WORK:** 150 RAYMOND BLVD. NEWARK, NJ 07105

**WEATHER:** sunny**TEMPERATURE:** 60**WORK PERFORMED TODAY BY OHM:**

- \* Continued the loading and removal of rubber, three trucks loaded today.
- \* Began sampling of the drums depicted yesterday for additional volumes needed for test blending, also pulled a sample from tank T-06 for disposal analysis.
- \* Chemist further compiled a list of drums that require more sample to be taken, the additional volumes are needed to complete the test blending requirements.

**SUBCONTRACTOR SERVICES PERFORMED:**

- \* Guardian Fence Co. on site today to continue the fence line repairs.

**EXCEPTIONS / UNUSUAL CONDITIONS:**

RM- M. Ellis off site for a few hours today.

**CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM OSC:**

- \* As per the O.S.C. operations today will take time to de-head drums that contain poly liners, this is an evaluation to ascertain the amount of time it will take and further to verify that no chemical residues or other harmful constituents reside inside that could potentially pose a threat to outside handlers.

**DOCUMENTS SUBMITTED:****MEETINGS HELD, SUBJECT MATTER, DIRECTION AND OR DECISIONS:**

- \* R.M. proposes to bulk drums associated to four various waste streams to eliminate 56 drums overall, this will reduce disposal costs by an estimated \$ 8,925.00.

**COMMENTS:**

- \* Crew started at 0700 hrs. this morning, this will allow them to demob from site early and beat the heavy Friday afternoon traffic.

