

BAYONNE BARREL & DRUM**REPORT #** 26**O.S.C.** JOE COSENTINO
R.M. M.R.ELLIS**DATE:** 10/31/94

DESCRIPTION OF DELIVERY ORDER: Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

LOCATION OF WORK: 150 RAYMOND BLVD. NEWARK, NJ 07105

WEATHER: sunny

TEMPERATURE: 70

WORK PERFORMED TODAY BY OHM:

- * Continued the loading and removal of rubber, three trucks are loaded today which conclude the shredded rubber loading, remaining is two or three 30 yd. roll offs needed for whole tires with and without rims.
- * Conducted an estimated time to remove poly liners from drums, it appears that 38 drums per hour is what four men had taken to perform this task safely.

SUBCONTRACTOR SERVICES PERFORMED:

- * Guardian Fence Co. contacted this morning as to there plans to complete work, OHM is told that the gates are being made, although near completion, they are encouraged to stay in contact with the status of.

EXCEPTIONS / UNUSUAL CONDITIONS:

- * The last load of tires weighed in at 97,000 lbs. therefore an estimated 20,000 lbs. are dumped back off to lessen the weight. EWT representative John Tobin is notified of this change, it is thought that 3- 30yard roll off containers will be used for the last of the tires with rims and rubber.

CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM OSC:

- * As per the O.S.C. operations today will take time to de-head drums that contain poly liners, this is an evaluation to ascertain the amount of time it will take and further to verify that no chemical residues or other harmful constituents reside inside that could potentially pose a threat to outside handlers.

DOCUMENTS SUBMITTED:

- * RFQs sent by Steve Wurtzburger (T&D Coordinator) and related backup documentation needed to substantiate his time billed thus far. Further is the second RFQ for the drum recycling and or the T&D there of.

MEETINGS HELD, SUBJECT MATTER, DIRECTION AND OR DECISIONS:

- * OSC requests a third office like trailer 12' x 20 or 30', to be further used for additional TAT members. Additionally the garage on the end of bldg. # 6 is to be swept free of debris and further support the existing ceiling with lumber to ensure against the potential for collapse.

COMMENTS:

- * Crew mobilizes from the NJ office at 0800 hrs. this morning.

