

**BAYONNE BARREL & DRUM****REPORT #** 65**O.S.C.** JOE COSENTINO  
**R.M.** M.R.ELLIS**DATE:** 12/21/94**DESCRIPTION OF DELIVERY ORDER:**

Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

**LOCATION OF WORK:**

150 RAYMOND BLVD. NEWARK, NJ 07105

**WEATHER:**

Sunny

**TEMPERATURE:**

45

**WORK PERFORMED TODAY BY OHM:**

- \* Continued the drum shredding operations today, further separating drums that contain labels Hazardous Waste " and any other legible manufacturers labels. Weston TAT documents all labels found with this information.
- \* Drums shredded today equals 520, time was in fact lost by having the uni-loader down, this forced the trackhoe to handle the drums twice.

**SUBCONTRACTOR SERVICES PERFORMED:**

- \* Duffy Fuel, delivery today.
- \* McRoberts Security is contacted today to confirm holiday coverage, further was given pricing for clock & keys for security rounds, 4 keys @ 17.00 ec. and 1 clock @ 750.00 with the total of 818.00 dollars, these items are no longer furnished by security firms and we would have to buy.

**EXCEPTIONS / UNUSUAL CONDITIONS:**

- \* Woody Gholar ( RT ) remains on site for the rest of the week, replacing Dan Ohara today and tomorrow, he will also be expected to be on site Tuesday 12/27.
- \* R.M. locates what is believed to be the water meter, its location is near the presently staged guard shack up in the weeds and consists of a large vault in which you must climb down into.
- \* At 1130 hrs. today the uni-loader is taken out of service due to a flat tire, A-A Matulay is notified and they won't be able to get here until this afternoon to fix it.
- \* A-A Matulay arrives on site at 1400 hrs. and has the uni-loader back up and running by 1500 hr

**CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM O.S.C.:**

- \* As per the O.S.C. personnel ( Operators ) make equipment checks and start up for warming as they arrive on site this morning in an attempt to enable more production out of the days work.

**DOCUMENTS SUBMITTED:****COMMENTS:**

- \* Discussions with Ken Klinger assure me that no analytical was performed on waste collected from T-8, trying to locate samples now.

