BAYONNE BARREL & DRUM

REPORT#

66

<u>O.S.C.</u>

JOE COSENTINO

R.M. M.R.ELLIS

DATE:

12/22/94

DESCRIPTION OF DELIVERY ORDER: Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

LOCATION OF WORK:

150 RAYMOND BLVD. NEWARK, NJ 07105

WEATHER:

Sunny

TEMPERATURE:

50

WORK PERFORMED TODAY BY OHM:

- * Continued the drum shredding operations today, further separating drums that contain labels Hazardous Waste " and any other legible manufacturers labels. Weston TAT documents all labels found with this information.
- * On Wednesday 12/21, 36 drums of liquids where added to the holding tank, the 3-k tank is approximatly half full.
- * By the days end the crew has completed the shredding of 384 drums, general cleanup and refueling of equipment is conducted prior to demob for holiday.

SUBCONTRACTOR SERVICES PERFORMED:

* Culligan, water delivery this morning.

* McRoberts Security, guard will be on site at 1200 hrs. today for the start of the holiday coverage they will cover 24 hrs. until Tuesday the 27th untill 0800.

EXCEPTIONS / UNUSUAL CONDITIONS:

- * Woody Gholar (RT) remains on site for the rest of the week, replacing Dan Ohara today and tomarrow, he will also be expected to be on site Tuesday 12/27.
- * Chemist, Ken Klinger stops by the job site this morning, his time is dedicated to finding the samples taken from T-8 which were found and are at the lab. Integrated labs for analysis.

CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM O.S.C.:

* As per the O.S.C. personnel (Operators) make equipment checks and start up for warming as they arrive on site this morning in an attempt to enable more production out of the days work.

DOCUMENTS SUBMITTED:

COMMENTS: