

**BAYONNE BARREL & DRUM****REPORT #** 80**O.S.C.** JOE COSENTINO / CHARLIE FITZSIMMONS  
**R.M.** M.R.ELLIS**DATE:** 01/13/95

**DESCRIPTION OF DELIVERY ORDER:** Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

**LOCATION OF WORK:** 150 RAYMOND BLVD. NEWARK, NJ 07105

**WEATHER:** Sunny**TEMPERATURE:** 40's**WORK PERFORMED TODAY BY OHM:**

\* Continued the drum shredding operations today, further separating drums that contain labels "Hazardous Waste" and any other legible manufacturers labels. Weston TAT documents all labels found with this information.

\* By the days end the crew has completed the shredding of 517 drums further cleaning up a lot of drum lids that have accumulated through the course of shredding. The drum de-heading crew has removed lids from 350 drums, today's weather was warmer than normal giving concern to heat stress related symptoms, crew took more frequent breaks due to this while the shredding crew worked through their afternoon break.

**SUBCONTRACTOR SERVICES PERFORMED:**

\* A A Matulay are brought on site today to repair the main fuse in the uni-loader which allows the unit to run, repairs are made and the mechanic left site by 1130 hrs.

\* John Duffy Fuel Service, deliver fuel today.

\* WADCO representative stops on site to replace the missing cover plate for the electrical junction box.

**EXCEPTIONS / UNUSUAL CONDITIONS:**

\* Health & Safety Officer conducted an audit of the site's zone's finding several little areas of corrections in which will be addressed at tomorrow's safety meeting to further correct as able.

**CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM O.S.C.:**

\* O.S.C. requests that estimated costs be sought for the construction of a decon pad and for cost for hay bales for placement around the storm drains on site.

**DOCUMENTS SUBMITTED:**

\* Completed disposal analytical data pack for all waste streams. This is provided from the project chemist at OHM's horizon center office.

**COMMENTS:**

427111

