

**BAYONNE BARREL & DRUM:****REPORT #** 112**O.S.C.**
R.M.JOE COSENTINO / CHARLIE FITZSIMMONS
M.R.ELLIS**DATE:** 02/27/95**DESCRIPTION OF DELIVERY ORDER:**

Mobilize necessary personnel and equipment to facilitate removal action. Overpack, sample, haz-cat drummed waste on site, to include storage tanks above & below ground, pits, gutters, courtyard and ash/soil piles. Proceed with T & D of drummed waste, rubber, ash/soils and drums related to shredding operations. Further provide any additional support needed to assist with the site removal per the O.S.C.

LOCATION OF WORK:

150 RAYMOND BLVD. NEWARK, NJ 07105

WEATHER:

Rain / Snow

TEMPERATURE:

20's

WORK PERFORMED TODAY BY OHM:

- * The second box trailer is loaded with 340 acid pack related liners / bladders for washing / rinsing at the Pat Kelly facility.
- * The power pack and drum shredder are pulled into the decon area for cleaning today, these units must be ready for loading by 1300 hrs. Thursday the 2nd. They are expected to arrive in the Finday Office by the close of the day Friday the 3rd.
- * Concluded the bulking of waste streams # 03 (FI/Org/Liq) and two drums of Org/Solids, this ultimately reduces the number of drums to dispose of by nine.

SUBCONTRACTOR SERVICES PERFORMED:

- * Pat Kelly Drum pick up the trailer with the 340 drums loaded. They will spot another empty traile tomorrow.

EXCEPTIONS / UNUSUAL CONDITIONS:

- * It is decided that due to frozen solids now thawing and various unforeseen waste streams being generated with the haz-cat data that the 169 drums now sampled will be segregated by waste stream and uniformly test blended to bulk with minor stabilization of liquids associated to waste. This will push up the demobilization of the Chemist and lab trailer by one week.

CHANGE IN METHOD OR SCOPE, SPECIFIC DIRECTION RECEIVED FROM O.S.C.:**DOCUMENTS SUBMITTED:****COMMENTS:**

- * Sample Tech. Sam Hood and Cleanup Tech. Clayton Mathis are both out today for personal reasons. They are expected to be on site tomorrow.

