

	Oversight Summary	Site Name/Location	Pohatcong OU-3 New Jersey

Oversight Personnel	Role	Agency	Hours Onsite	Date/Weather
Conrad Bonney	Field Oversight	USACE - NWK	1400 - 2200	12/17/19, 30F
Main PRP Personnel Onsite		Site Name/Address	Brief SOW	
Nita Shinn, Ramboll Mike Eddings, Ramboll Lee McIlvaine, Ramboll Jay Shipley, Ramboll GSE TRS Rio Tinto		191 New Jersey 31 Washington, NJ	Drilling of 12-5 continued	

Work Observed/Completed By PRP:

Safety meeting was held at 1410. Ramboll expected the arrival of the second rig by the end of the day.

When I arrived there were some welders remaining to weld barriers for GSE to use while they drilled as a safety measure.

The previous night's work had GSE down to about 54' with the 4" casing. They began drilling with 6" casing at 1515. At 1520 they began using the devi-aligner to ensure the proper inclination. They then went on and continued drilling. At 1530 they were down 10' and again used the devi-aligner to ensure that the inclination was correct. At 1610 they had reached the depth of the 4" casing with the 6" and went back to the 4".

At 1640 the crew recovered their first soil with the 4". Ramboll stood by with PID to ensure there were no VOCs present. At 1700 they again recovered soil and began advancing the 6". At 1730 they were back to advancing the 4" and continued this 4"-6" rotation until breaking at 1900 when they were down to 95'.

At 1945 they began drilling again and encountered larger cobbles at 2015. By 2145, shortly before I left, GSE had reached 120'.

After I had left the crew finished drilling 12-5 to depth so that the welding crew could work during the day.