



Mac Email  
<mac@penn-er.com>

07/03/01 05:19 PM

To: Joseph McDowell/R3/USEPA/US@EPA  
cc: jbartl@pond.com, frebowitza@ttnus.com, ghorvat@dynamac.com, rapatel@state.pa.us, umedr@aol.com, jshelton@pirnie.com, rwagenmann@umtownship.org, bhartlein@libertyproperty.com, jsunday@libertyproperty.com, "Darryl D. Borrelli" <dborrelli@mgklaw.com>, "Brenda H. Gotanda" <BGotanda@mgklaw.com>, Anthony Dappolone/R3/USEPA/US@EPA  
Subject: Construction Activities on LPT's 2301 Renaissance Boulevard Property

This project status report covers on-site work completed on the subject property on 7/3/01 and planned for completion on 7/5/01.

#### **Work Completed on 7/3/01**

Soils were imported onto the site and were used to backfill various portions of the site per the approved construction plans. Also, soils previously placed on the site were tilled to help dry out these materials. Additionally, soils were excavated from an area located just southwest of the southern end of Basin No. 1 and east of the outfall for Basin No. 1. Post-excavation soil samples were collected from the resultant excavations at locations approved by EPA's on-site oversight contractor. The remaining soils excavated on Friday were loaded into DOT approved trucks and shipped off-site to Waste Management's Pottstown, PA landfill.

#### **Anticipated Work on 7/5/01**

Soils from on-site and imported onto the site will be used to backfill various portions of the site per the approved construction plans. Also, soils previously placed on the site will be tilled to help dry out these materials. Additionally, the remaining portion of the stormwater line connecting Basin No. 1 with Basin No. 2 will be installed. The areas south of Basin No. 1 that were excavated last Friday and Monday will be backfilled with clean soil.

#### **Potential Issues**

No potential issues of concern were identified at the site today.

Please feel free to give me a call if you have any questions regarding the contents of this project status report or if you require additional information.