EPA Region 5 Records Ctr.



279206

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY POLREP

Date: December 04, 1995

Charles Gebien, OSC, U.S. EPA, Region V From:

To: Terri Johnson, OSWER (703)603-9116

Rick Karl, EERB

H. Valetkevitch, OPA (312)353-1155

Don Bruce, EERB

Bill Messenger, EERB (312)353-9176 Eileen Furey, ORC (312)886-0747 Joe Schuessler, CDOE (312)744-6451

Joe Cisneros, BERB

US Fish and Wildlife Service, IL.

US Coast Guard District 9 (216)522-2738 Dennis Alberg, IEPA-ERU (217)782-1431

Autodeposition Inc. Site Subject:

Chicago, IL

Polrep No: Polrep 22

Site ID: A01

D.O. No: 5001 - 05 - 373

Response Auth.: CERCLA/Emergency Response

NPL Status: NON-NPL Start Date: 06/29/95

CURRENT SITUATION: Removal activities continued this week. Weather: 20°F - 55°F, with some rain. See previous Polreps for historical information.

REMOVAL ACTIVITIES TO DATE: The following removal activities were undertaken for the period of 11/27/95 through 12/01/95:

Smith Environmental continued to bulk chromium contaminated debris from the east room. Dismantling of the Autodeposition line was continued during the week. This activitiy included sludge and liquid removal from the vat line and then removal of the vats. Liquids were pumped and filtered into poly tanks for disposal as chromic acid solution. The vats were then staged for removal from the site in both the east and west rooms. Pending bank approval, either G. Westerberg or S. Williams will take possession of the Autodep vats. Dismantling of the waste water treatment area was completed. During the week, 3 30-foot trailers of clean scrap and/or vats from the east room were shipped off-site via Stan Williams Buff Co. for recycling. 20 cubic yards (CY) of chromium contaminated debris were shipped off-site for disposal at City Environmental using Ozinga Transportation (20 CY manifest no. MI3987441). 8 subsurface soil samples collected using the Geoprobe were shipped to IEA Laboratories for total metals and TCLPmetals (where applicable) analysis. West room walls were scraped of loose chrome contaminated debris where indicated by earlier wall sampling.

NEXT STEPS:

THE

- Continued disposal of bulk chrome debris.
- Continue cleanup of all areas.
 Complete dismantling and removal of vats in Autodeposition line.
- Commence pressure washing the walls and floors, building wide.
- Continue shipping of debris and liquids as necessary.

COST INFORMATION:

		TO DATE			CEILING
ERCS	(RES)	\$311,873	(as of	12/04/95)*	\$ 45 0,00 0
TAT		\$30,039	(as of	12/04/95)**	

- * from 1900-55 and includes awaits costs.
- ** This cost does not include multiplier.

IMP

DISPOSAL INFORMATION							
Waste Stream	DATE SHIPPED	QUANTITY SHIPPED	DISPOSAL LOCATION	MANIFEST NUMBER			
F008 DEBRIS	8/17/95 8/25/95	15 CY 15 CY	MICHIGAN DISPOSAL	MI 4182307 MI 4182308			
D007 DEBRIS	8/31/95 10/10/95 10/16/95 10/30/95 11/08/95 11/13/95 11/17/95 11/22/95 11/30/95	20 CY	CITY ENVIR.	MI 3054844 MI 3649010 MI 4182305 MI 3730419 MI 3054845 MI 3987438 MI 3987439 MI 3987440 MI 3987441			
D002 CHROMIC & NICKEL LIQUID	9/25/95 10/30/95 11/08/95	5,000 GAL 4,900 GAL 4,900 GAL	RESEARCH OIL CO.	IL 6248948 IL 4988957 IL 4451431			
D002 WASTE CORROSIVE LIQUID	9/29/95 10/25/95	1,200 GAL 4,300 GAL	CYANOKEM	MI 3730478 MI 3054841			
F008, D002, D006, D007 CYANIDE	10/1/95 11/09/95	1,550 GAL LIQUID 110 GAL SOLID	U.S. FILTER RECOVERY SYSTEM	MN 7301593 MN 7301596			
D001 FLAMMABLE	10/3/95	1,500 GAL LIQUID 220 GAL SOLID	PERMA-FIX OF DAYTON INC.	IL 6906081 IL 6519713			