

3/7/16 Call with Steve Renninger

Status of VI mitigation: the last 6 or so buildings haven't met subslab levels. Steve is optimistic that subslab and indoor levels will be met within the next few months. A few of the buildings have had modifications to the VI extraction systems in the last month, and the last few will get modifications this month. In addition, EPA's revised guidance suggests an attenuation factor of 33 rather than 10, so our subslab compliance levels would increase by a factor of 3.3 and be easier to meet. After the modifications to the systems are completed, follow up sampling will be rolled into the summer and then winter compliance sampling events, and we'll be able to see if we're meeting the levels. If so, next winter would be a good time for Steve to transition oversight of this work back to the remedial program.