

From: [Miller, Garyg](#)
To: jeyoung@texanstogether.org; sjones@galvbay.org; [Bob Allen](#); [Linda Henry](#); [Garry McMahan](#); [Leah Oberlin \(loberlin@poha.com\)](mailto:Leah.Oberlin@poha.com); [Satya Dwivedula](#)
Cc: [Walters, Donn](#); [Sanchez, Carlos](#)
Subject: FW: Property @ I10 & Crosby Lynchburg Road - Remediation Works
Date: Wednesday, October 07, 2015 10:58:23 AM
Attachments: [image001.png](#)

Update on the barge unloading operation that took place on the east side of the San Jacinto River, south of the I-10 Bridge.

Regards,

Gary Miller
EPA Remedial Project Manager
214-665-8318
miller.garyg@epa.gov

From: BAYTOWN@LINDE-LE.COM [mailto:BAYTOWN@LINDE-LE.COM]
Sent: Wednesday, October 07, 2015 10:10 AM
To: Vicki.Marsh@txdot.gov
Cc: aaxe@winstead.com; Baytown@kogzug.ch; dkeith@anchorqea.com; kelli.w.mcmahon@exxonmobil.com; khulse@deepsouthcrane.com; Kevin.Bradshaw@williams.com; Miller, Garyg; steve.ginski@ipaper.com; wzavala@deepsouthcrane.com; tathelen@kogusa.com
Subject: Re: Property @ I10 & Crosby Lynchburg Road - Remediation Works

Dear Vicki,
Good morning. Please note the following in respects to the ongoing remediation works @ I10 & Crosby Lynchburg Road.

1) Bridge Crossing: The bridge crossing over the siphon pipes has been completely dismantled as of 10/7 and is scheduled to be shipped off-site today.

(See attached file: IMG-20151007-00158.jpg)

2) Transport Matting: All transport matting West of the siphon pipe bridge crossing has been removed. Grading/ profiling of the imported material scheduled to commence 10/8.

Regards
Wayne



Linde AG, Engineering Division
Dr.-Carl-von-Linde-Str. 6-14, 82049 Pullach, Germany
Phone: +49 89 7445-0, Internet: www.linde-le.com



9664597

▼ **2015-10-02 12:57:37 CDT - Property @ I10 & Crosby Lynchburg Road - Remediation Works**

Date: 2015-10-02 12:57:37 CDT
Subject: Property @ I10 & Crosby Lynchburg Road - Remediation Works
From: BAYTOWN@LINDE-LE.COM
To: Vicki.Marsh@txdot.gov
CC: Baytown@kogzug.ch, khulse@deepsouthcrane.com, Kevin.Bradshaw@williams.com, miller.garyg@epa.gov, steve.ginski@ipaper.com, tathelen@kogusa.com, wzavala@deepsouthcrane.com, aaxe@winstead.com, dkeith@anchoragea.com, kelli.w.mcmahon@exxonmobil.com

3110A2J4 Baytown

Date: 10/02/2015 12:57:37 PM

Corr. No.: -none-

Subject: Property @ I10 & Crosby Lynchburg Road - Remediation Works

Ref:

Answer required: No

Dear Vicky,

Concerning the aforementioned subject, following our site visit today, those present TxDot, Linde and DeepSouth, please find list of agreed point for the remediation of the area.

- 1) No removal of imported civil material. This material will be evenly spread across the site and slopped to allow water run-off.
- 2) Original access road way, once down to agreed level, material is to be suitably compacted.
- 3) Material leading towards the water/ river front, to be suitably slopped.
- 4) For the section covering the siphon pipes, requirement is to have a Max of 12 inches of compacted material. Material to slopped on the sides to allow water run-off.
- 5) Temporary dble access gate (s) to be removed and perimeter fence to be re-established - By others (USA-E)
- 6) Original car park area, the removed wooden bollards + chain to be reinstated.
- 7) All construction materials to be removed and areas cleaned.
- 8) Temporary car park area to remain in place.
- 9) Final walk down and sign off scheduled for W/C 10/19, to be confirmed.

If you think I have missed anything please let me known.

Best regards,

Originator: Wayne Goldsworthy

Approver:

Dr. Georg Schneider
Project Director
phone +49 89 7445 2441
fax +49 89 7445 58 14 54

