

**Tronox Mine Sites R6/R9  
Highways 509 and 605  
Cibola and McKinley Counties, New Mexico  
Daily Report**

**Date:** January 13, 2016

**Team:**

Patrick Buster  
Yellow Jacket Drilling

**Health and Safety:**

1. Weston team safety topics included very cold morning weather, sub-zero wind chills, overhead hazards, proper lifting methods, and driving conditions.

**Activities Completed:**

1. Yellow Jacket pulled 11 ¾" casing to approximately 405' bgs on the SAG borehole. Approximately 180' of grout was added to the SAG borehole. Current construction: 660' – 665': 5' sump. 620' – 660': Screened interval. 615' – 660': Sand pack. 595' – 615': Bentonite seal. 415' – 615': Liquid grout (will settle overnight to a shallower depth)

**Planned Activities for January 14, 2016**

1. Add another 180' of liquid grout to the borehole and pull 11 3/4" casing upward.
2. Demobilize.

**Schedule:**

1. Demobilize afternoon of 1/14. Next rotation begins on 1/19.